S
625.704
H3Fe
Dec. 5, 1983

PLEASE RETURN

Montana State Library
3 0864 1006 6552 3

MONTANA

DEPARTMENT OF HIGHWAYS

STATE DOCUMENTS COLLECTION

DEC 12 1983

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

DECEMBER 5, 1983



DIVISION CONSTRUCTION SECTIONS
LEGEND
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
BRITISH COLUMBIA
NORTH DAKOTA
SOUTH DAKOTA
WYOMING
LINCOLN
GLACIER
TOOLE
LIBERTY
HILL
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
RICHLAND
DAWSON
PRAIRIE
WIBAUX
FALLON
CUSTER
POWDER
CARTER
RIVER
BIG HORN
CARBON
YELLOWSTONE
TREASURE
ROSEBUD
GARFIELD
PETROLEUM
FERGUS
JUDITH BASIN
CHOUTEAU
PONDERA
TETON
LAKE
SANDERS
MINERAL
MISSOULA
LEWIS AND CLARK
CASCADE
MEAGHER
WHEATLAND
GOLDEN VALLEY
MUSSELSHELL
STILLWATER
SWEET GRASS
BROADWATER
GALLATIN
JEFFERSON
SILVER BOW
DEER LODGE
GRANITE
POWELL
RAVALLI
BEAVERHEAD
MADISON
PARK
YELLOWSTONE NATIONAL PARK
KALISPE
WOLF POINT
HAVRE
LEWISTOWN
GREAT FALLS
BILLINGS
MILES
KILOMETERS

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Ironwood Falls - NW FR 6-1(8)29	PMS 16.0 Miles	Plans To Checker	13	89	Feb 1 1984
Ironwater Scales F 24-1(12)32	Scales, Approaches & Widening	Prelim PIH	~	17	Mar. 1 1984
Elois - West F 6-1(18)68	PMS 7.0 Miles	Plans To Checker	3	78	Sept. 1 1984
2 Miles East of Tarkio E. IR 90-1(100)64	PMS 20.0 Miles	Final PIH	4	5	Sept. 1 1984
Perma Structs. & Approaches RS 382-1(1)	G, GS, PMS & Structs 1.0 Mile	Final PIH	192	55	Jan 1 1984
Polson - North - West F 5-2(11)61	PMS 6.0 Miles	Plans To Checker	1	52	Oct. 1 1984
East Shore Flathead Lake F 52-1(7)0	PMS 3.6 Miles	Plans To Checker	2	53	Oct. 1 1984
Elmo - Rollins F 5-2(5)77	G, GS, PMS & Struct 5.9 Miles	Plans To Checker	97	89	Mar. 1 1984
Dayton - Lake Mary Ronan RS 352-1(1)0	G, GS, PMS 1.2 Miles	Plans To Checker	8	89	Mar. 1 1984
Flathead County - South F 5-2(21)61	G, GS, PMS 7.2 Miles	Final PIH	48	42	July 1 1985
Marilla - Reed RS 363-1(4)1	G, GS, PMS, & Structs 4.2 Miles	Final PIH	~	33	Nov. 1 1985
Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Prelim PIH	~	0	Mar. 1 1987
Dixon - North RS 312-1(1)0	G, GS, PMS 3.2 Miles	Planning Report	0	2	July 1 1987
Carlton - North & South F 52-2(3)34	G, GS, PMS 15.6 Miles	Planning Report	~	1	Feb. 1 1989
Macion - West F 1-2(22)90	G, GS, PMS 9.8 Miles	Planning Report	1	2	Jan. 1 1989

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

Sheet 2 of 2

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Angivine East & West F 24-1(15)5	P.M.S 2.6 Miles	Planning Report	5	5	Apr. 1 1986
Libby Southeast F 1-1(19)38	P.M.S & Widening 12.2 Miles	Planning Report	8	5	May 1 1987
Post Creek-Ronan F 5-2(25)38	PMS 8.4 Miles	Planning Report	4	3	Apr. 1 1986
Kalispell Strip F 1-2(24)12	PMS 1.50 Miles	Planning Report	~	1	Apr. 1 1986
Clearwater Jct. East FR 24-1(16)32	PMS & Widening 23.8 Miles	Planning Report	6	5	Jan. 1 1987
Seeley Lake-Lake Inez FR 83-1(3)15	PMS & Widening 8.3 Miles	Planning Report	~	0	Mar. 1 1987
E. of Perma (Magpie Cr.) BRF 6-1(22)101	Struct. & Approaches	Planning Report	~	0	May 1 1987
Libby (Fisher River Br.) F 1-1(15)57	Struct. & Approaches	Planning Report	~	0	Sept 1 1986
Southwest of Whitefish (Twin Br.) BRS 424-1(1)17	Struct. & Approaches	Planning Report	~	0	Aug. 10 1986
N. of Phillipsburg (Boulder Cr.) BRF 19-2(5)49	Struct. & Approaches	Planning Report	~	0	Sept. 1 1985
Eureka North & South F 5-4(2)163	G, GS, PMS & Structs. 12.6 Miles	Planning Report	~	0	Sept 1 1989
Big Fork South & West FR 52-1(3)18	PMS & Widening 16.9 Miles	Planning Report	~	0	Dec. 1 1986
Elk Hill-Lion Springs F 1-1(17)65	G, GS, PMS 3.3 Miles	Planning Report	~	0	July 1 1989

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 1, 1983

PROJECT NO.: I 90-1 (95) 22
PROJ. NAME: Drexel E. & W.
LENGTH: 6.2 miles
COUNTY: Mineral
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 97
% TIME USED: 80
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,621,015.26
CONTRACTOR: Northwest Const., Inc.
FROM (town): Kirkland WA.
AWARD DATE: 2-2-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE: Nov. 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 11-9-1983
PROJECT MANAGER: Green
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 649-2460
ADDRESS: St. RTE 472
St. Regis, MT

GENERAL: Northwest Const. completed cleanup work on the project and opened the road to 4-lane traffic on Nov. 9, 1983.

Frank Gurney, Inc. is completing Guard Rail and permenent signing items.

One Way Sign Company is taking care of traffic control items.

Striping was done under traffic control. The permanent Epoxy striping will be done in 1984, after the bump grinding is completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-83

PROJECT NO.: I-IB 90-1(61)27 11-7
PROJ. NAME: St Regis East & West
LENGTH: 1520'
COUNTY: Mineral
CONTRACT TIME: 200 WD
ORDER TO PROCEED DATE: 12-1-82
% COMPLETE: 100
% TIME USED: 56
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 2-27-83

CONTRACT AMOUNT: $ 2,911,566.00
CONTRACTOR: Cap Const. Co.
FROM (town): Billings
AWARD DATE: 11-30-82
DATE WORK STARTED: 12-14-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-13-83

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 649-2460
ADDRESS: St. Regis

GENERAL: Final estimate data is being checked in the District office. The final estimate will be submitted to Helena about December 16th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: I-90-1(57)39 U-4
PROJ. NAME: Sloway - Superior
LENGTH: 8.1 miles
COUNTY: Mineral
CONTRACT TIME: 209 W.D.
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 90
% TIME USED: 78
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,299,746.44
CONTRACTOR: Peter Kewit Sons Co
FROM (town): Sheridan
AWARD DATE: 9-21-82
DATE WORK STARTED: 11-2-82
PROBABLE COMPLETION DATE: 7-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tahija
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 822-4810
ADDRESS: Superior Mt

GENERAL: Subcontractor installing guardrail, signs and delineators thruout project
Subcontractor placing fence thruout project.
Eqp. Crew remeasuring pits and Misc. Items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-83

PROJECT NO.: IR 90-1(88)39,V-2
CONTRACT AMOUNT: $ 277,469.00
PROJ. NAME: Exp. Jt. Repair
CONTRACTOR: Pacemaker Industries, Inc.
LENGTH: NA
FROM (town): Spokane, Wa.
COUNTY: Mineral
AWARD DATE: March 5 1982
CONTRACT TIME: 40 WD
DATE WORK STARTED: April 6, 1983
ORDER TO PROCEED DATE: 5-1-82
PROBABLE COMPLETION DATE:
% COMPLETE: 99
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 96
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 6
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Jack Silvey
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: St. Regis

GENERAL: All work was completed on the expansion joints on November 19, 1983, and the last bridge has been returned to normal traffic. Work remaing consists of clean up.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: IR 90-1(98)43
CONTRACT AMOUNT: $ 3,601,551.10
PROJ. NAME: Superior East & West
CONTRACTOR: McIntyre Const.
LENGTH: 16.5 miles
FROM (town): Great Falls, Mt.
COUNTY: Mineral
AWARD DATE: 8-5-83
CONTRACT TIME: 100 W.D.
DATE WORK STARTED: 9-6-83
ORDER TO PROCEED DATE: 8-30-83
PROBABLE COMPLETION DATE: 10-4-84
% COMPLETE: 10
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 13
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 10
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A. Tahija
TELEPHONE: 822-4810
NO. OF ENG. PERSONNEL EMPLOYED: 9
ADDRESS: P.O. BOX 147
Superior Mt. 59872

GENERAL: Contractor crushing 3/4" P.M.S. Gr. B
crushing aprox. 30% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-83

PROJECT NO.: IR 90-2(73)119
PROJ. NAME: Clinton-East & West
LENGTH: 15.5 Miles
COUNTY: Missoula & Granite
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,796,742.94
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula
AWARD DATE: 11-7-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Unassigned
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS:

GENERAL: We have had no contact with the contractor since the Contract was awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-83

PROJECT NO.: IR 90-3(60)135
PROJ. NAME: Beavertail East
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,422,689.22
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula
AWARD DATE: 11-7-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Unassigned
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS:

GENERAL: We have had no contact with the Contractor since the contract was awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1983

F 7-1 (6) 43, U1 & U2
P FF 7-1 (2) 46, U3

PROJECT NO.: City Project - 41
CONTRACT AMOUNT: $ 4,350,724.30

PROJ. NAME: Hamilton South
CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.8 Miles
FROM (town): Sheridan, Wyoming

COUNTY: Ravalli
AWARD DATE: February 28, 1983

CONTRACT TIME: 120 Working Days
DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE: June 1984

% COMPLETE: 92
NO. DAYS WORKED PER WEEK: 5

% TIME USED: 94
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 30
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 13
ADDRESS: Hamilton, Mont. 59840

GENERAL: The Contractor has completed paving on the Mainline,. Paving remains to be done on some approaches and the Hamilton Main Street Project. The Storm drain and inlets have been installed on the Main Street.
Minor work, clean up and Cover and Seal remains to be done when the weather returns favorable.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-83

PROJECT NO.: ER 19-2(3)64
PROJ. NAME: Drummond Repair
LENGTH: NA
COUNTY: Granite
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 5-31-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-17-83

CONTRACT AMOUNT: $ 162,977.00
CONTRACTOR: Century Paving Co.
FROM (town): Lewistown
AWARD DATE: 5-9-83
DATE WORK STARTED: 6-8-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-4-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: George Read
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS:

GENERAL: Final Estimate data was forwarded to Helena on November 30, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-83

PROJECT NO.: RS 269-1(3)19
PROJ. NAME: Main Street Stevensville
LENGTH: 0.8 Mile
COUNTY: Ravalli
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-5-83

CONTRACT AMOUNT: $ 944,371.70
CONTRACTOR: Long Const. Co. Inc.
FROM (town): Missoula
AWARD DATE: 2-28-83
DATE WORK STARTED: 3-28-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Jim Cyr
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE:
ADDRESS:

GENERAL: Final Estimate data is being prepared in the field.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-83

PROJECT NO.: pms 4140(61)0-1
PROJ. NAME: Thermoplastic Pavement Mkg.
LENGTH: NA
COUNTY: Statewide
CONTRACT TIME: 45 WD
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-17-83

CONTRACT AMOUNT: $ 73,840.43
CONTRACTOR: Mark Lite Lines
FROM (town): Billings
AWARD DATE: 7-27-82
DATE WORK STARTED: 6-30-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-25-83
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: James Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS:

GENERAL: The Final Estimate was submitted to Helena November 8, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-83

PROJECT NO.: BHM 3113(2) BHF 7-2(7)95

CONTRACT AMOUNT: $ 718,227.50

PROJ. NAME: Madison & Higgins Br. Overlay

CONTRACTOR: Slatten Const. Co.

LENGTH: NA

FROM (town): Great Falls

COUNTY: Missoula

AWARD DATE: 9-30-81

CONTRACT TIME: 90 WD

DATE WORK STARTED: 5-25-82

ORDER TO PROCEED DATE: 10-21-81

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: 99

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 9-13-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-13-83

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: William Nisbet

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Missoula

GENERAL: Checking of Final Estimate data will begin next week. The final estimate should be ready to submit to Helena about December 12th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: M 8116 (3)
PROJ. NAME: Mount Ave, Missoula
LENGTH: 3-Intersection
COUNTY: Missoula
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 642,067.10
CONTRACTOR: Long Construction Co. Inc.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 8-24-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 549-6491
ADDRESS: P.O. Box 7039

GENERAL: The contractor plan to start work in the Spring of 1984. (Actual day depends on the weather)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: M-OP 8199(2) 43
PROJ. NAME: Grant Str. & South Ave.
LENGTH: N/A
COUNTY: Missoula
CONTRACT TIME: 8-25-83
ORDER TO PROCEED DATE: 6-17-83
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-1-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED:

CONTRACT AMOUNT: $ 67 306.65
CONTRACTOR: Lewis Const. Co.
FROM (town): Great Falls
AWARD DATE: 6-17-83
DATE WORK STARTED: 7-26-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 549-6491
ADDRESS: P.O. Box 7039
Missoula, Montana

GENERAL: The final estimate will be submitted to the district office about Dec. 9 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1, 1983

PROJECT NO.: DP 8199 (10)
PROJ. NAME: Dore Lane E. 39th
LENGTH: 0.1 Miles
COUNTY: Missoula
CONTRACT TIME: 40 w.D
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 99%
% TIME USED: 75%
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 94,901.14
CONTRACTOR: General Concrete
FROM (town): Missoula
AWARD DATE: 7-11-83
DATE WORK STARTED: 84-83
PROBABLE COMPLETION DATE: 12-16-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 549-6491
ADDRESS: P.O. Box 7039
Missoula, Montana

GENERAL: The project is complete except for some minor work on the wiring of the lights.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1983

PROJECT NO.: SMP 3299-83
PROJ. NAME: Crushing & Stockpiling
LENGTH: _____
COUNTY: Sanders, Lake & Missoula
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: _____
NO. OF ENG. PERSONNEL EMPLOYED: ___

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____
TELEPHONE: _____
ADDRESS: _____

GENERAL: The bids were opened on November 17 1983. We have received no information on the award of the Contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-2-83

PROJECT NO.: F-5-3(11)93
CONTRACT AMOUNT: $2,143,985.90
PROJ. NAME: KALISPELL-SOUTH
CONTRACTOR: EMPIRE SAND & GRAVEL
LENGTH: 16.9 MILES
FROM (town): BILLINGS
COUNTY: LAKE & FLATHEAD
AWARD DATE: 5-21-82
CONTRACT TIME: 120 W.D.
DATE WORK STARTED: 9-7-82
ORDER TO PROCEED DATE: 6-14-82
PROBABLE COMPLETION DATE: —
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 107
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE: 9-15-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-16-83
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.P. ROAT
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 1-2
ADDRESS: KALISPELL

GENERAL: PROJECT WAS COMPLETED ON 9-15-83
ONE TO TWO MEN PRESENTLY WORKING ON FINAL
DISTRICT CHECK IS BEING COMPUTED AT THIS TIME
SUBMITTAL TO MISSOULA DISTRICT OFFICE IS CREATED
TO BE DEC 7, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA
KALISPELL AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 1, 1983

PROJECT NO.: F-6-1(10)75
PROJ. NAME: PLAINS-SAFETY
LENGTH: 1.6 MILES
COUNTY: SANDERS
CONTRACT TIME: 110 W. D.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 96
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,475,284.55
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MONTANA
AWARD DATE: MARCH 31, 1983
DATE WORK STARTED: APRIL 18, 1983
PROBABLE COMPLETION DATE: 7-15-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. REDALIE
NO. OF ENG. PERSONNEL EMPLOYED: 1
WORKING ON NOTES AS TIME PERMITS.

TELEPHONE: 755-5717
ADDRESS: P.O. BOX 400
KALISPELL 59901

GENERAL: NO WORK ON PROJECT, SEAL & COVER WILL BE ACCOMPLISHED AFTER MAY 15, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU ✓
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: M&LA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-2-83

PROJECT NO.: F 38-1(5)4
CONTRACT AMOUNT: $5,368,510.28
PROJ. NAME: COL. FALLS E&W
CONTRACTOR: TRI-STATE CONST. INC.
LENGTH: 4.3 MILES
FROM (town): BELLEVUE, WA.
COUNTY: FLATHEAD
AWARD DATE: 9.30.83
CONTRACT TIME: 120 W.D.
DATE WORK STARTED: N/A
ORDER TO PROCEED DATE: 10.24.83
PROBABLE COMPLETION DATE: JULY-85
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 2
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.P. ROAT
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: KALISPELL

GENERAL: NO WORK HAS BEEN DONE TO DATE. APPROVAL OF AIR QUALITY PERMITS & POINT DISCHARGE PERMIT ARE PENDING. TRAINING PLANS HAVE BEEN SUBMITTED & APPROVED, PENDING FHWA CONCURRENCE. EROSION CONTROL & TRAFFIC CONTROL PLANS HAVE BEEN SUBMITTED AND ARE BEING REVIEWED. NO WORK IS ANTICIPATED THIS FALL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 29, 1983

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: West Reserve Drive
LENGTH: 0.8 Miles
COUNTY: Flathead
CONTRACT TIME: 150 Work Days
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 40
% TIME USED: 48
NO. MEN EMPLOYED: 14 - 24
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,523,163.22
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 1, 1983
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: McIntyre Construction Co., completed forming the deck on the Stillwater River Bridge, tied the rebar and as awaiting favorable weather to place the deck. Drove the steel piling for Bents 2 and 3 of the Whitefish River Bridge and also drove the wood piling for BEnt # 4 and formed and poured the 3 caps. Set beams for spans 2 and 3.

Sub contractor, Structural Systems, Inc., working as required tying rebar for the structures.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-2-83

PROJECT NO.: SMP 1899-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH:
COUNTY: GLACIER, LAKE, FLATHEAD
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 100
% TIME USED: 86
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-15-83

CONTRACT AMOUNT: $ 203,375.00
CONTRACTOR: SCHELLINGER CONST CO
FROM (town): COLUMBIA FALLS
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-18-83
PROBABLE COMPLETION DATE: 11-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-21-83
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.P. ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 755-5717
ADDRESS: KALISPELL

GENERAL:

SEEDING OF PITS IN GLACIER COUNTY WAS ACCOMPLISHED, MAKING THE CONTRACT 100% COMPLETE. WORK ON THE FINAL & SUPPORTING DATA WILL BE STARTED WHEN PERSONNEL ARE AVAILABLE. SUBMITTAL TO DISTRICT OFFICE IS TENTATIVELY SET FOR 1-6-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec 1, 1983

PROJECT NO.: BRF 24-1(63)11 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: McNamara Bridge DATE WORK STARTED: 11-28-83

LENGTH: 1000 Feet ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Jim Williams TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 20 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA
RAL. AREA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 1, 1983

PROJECT NO.: BRS 424-1(1)17 DATE SURVEY AUTHORIZED: MAY 5, 1983

PROJ. NAME: TWIN BRIDGE DATE WORK STARTED: NOV. 3, 1983

LENGTH: 0.5 MILE ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: NOV. 21, 1983

PROJECT MANAGER: E. PIEDALUE TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU ✓
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA
RAL. AREA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 1, 1983

PROJECT NO.: BRF 1-1(15)57 DATE SURVEY AUTHORIZED: 4-4-83

PROJ. NAME: FISHER RIVER BRIDGE DATE WORK STARTED: 6-15-83

LENGTH: 1.0 MILE ESTIMATED COMPLETION DATE: 1-31-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: E. PIEDALUE TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU ✓
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 12/1/83

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1) 43 Jackson No.	PMS Overlay & Widening	PIH	112	79	10/84
M 0279(4) Anaconda Sts	Overlay, grading & drainage	PIH	16	17	1/85
F 50-2(42) 55 Gallatin Canyon Rd.	PMS Overlay & Pigouts	PIH	8	6	8/84
F 28-1(10) 43 Twin Br. No.	PMS overlay & widening	PIH	0	38	9/84
F 47-1(1) 0 Ana.-Wm. Spgs	PMS overlay	PIH	48	57	8/84
F 85-1(2) 0 Jack Rabbit Jo	PMS overlay, grading & widening	PIH	48	18	12/84
IR 90-4(37) 230 Homestake Pass E&W	overlay & rail & digouts	—	—	100	—
IR 90-5(43) 256 Cardwell-East	Overlay & rail & Ceiling	PIH	136	35	3/84
IR 90-6(43) 307 Bozeman No. Side E.	PMS overlay & g. rail	PIH	48	7	3/84
F 86-1(5) 3 Bridger Canyon Rd.	Slide Corrections & reconstr.	PIH	0	50	9/85
F 55-3(3) 12 Legion Ave-Whitetail	Drainage	PIH	0	0	—
Mont Ave-Helena	Subgrading, drains & widening	PIH	16	—	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: F 8-2(22)28 U2
PROJ. NAME: MacDONALD PASS E.F.W.
LENGTH: 6.7 MI.
COUNTY: POWELL and LEWIS & CLARK
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 5-31-83
% COMPLETE: 100
% TIME USED: 96
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-13-83

CONTRACT AMOUNT: $1,294,733.00
CONTRACTOR: AMERICAN ASPHALT, INC
FROM (town): MISSOULA, MT.
AWARD DATE: 5-9-83
DATE WORK STARTED: 6-6-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-21-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R.T. WILSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DIST. OFFICE.
IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA 1-21-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 1, 1983

PROJECT NO.: I-15-4(27)58&2 FB9-1(9)0
PROJ. NAME: DILLON "SOUTH (N. SEC.) DILLON "I" CONNECTION
LENGTH: 3.1 MI.
COUNTY: BEAVERHEAD
CONTRACT TIME: 250 W.D.
ORDER TO PROCEED DATE: 9-16-82
% COMPLETE: 83.6
% TIME USED: 93.4
NO. MEN EMPLOYED: 7±
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $7,977,999.79
CONTRACTOR: BEYERS GENERAL CONSTRUCTORS
FROM (town): BUTTE, MT.
AWARD DATE: 3-5-82
DATE WORK STARTED: 4-19-82
PROBABLE COMPLETION DATE: JUNE 84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: FLYNN
NO. OF ENG. PERSONNEL EMPLOYED: 9(7)

TELEPHONE: 683-2078
ADDRESS: DILLON, MT.

GENERAL: WESTERN SIGN HAS INSTALLED MOST OF DELINEATORS & ARE STILL INSTALLING GUARD RAIL. POSSIBLY WILL BE COMPLETED WITH GUARD RAIL BY DEC. 14±.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: I ID 15-1(52)46 U2
PROJ. NAME: PIPE ORGAN N. E S.
LENGTH: 0.0 MI.
COUNTY: BEAVERHEAD
CONTRACT TIME: 11-11-83 STIPULATED COMPL. DATE
ORDER TO PROCEED DATE: 9-27-83
% COMPLETE: 100
% TIME USED: N/A
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 11-14-83

CONTRACT AMOUNT: $ 21,344.15
CONTRACTOR: BIRKENBUEL CONST.
FROM (town): VICTOR, MT.
AWARD DATE: 9-27-83
DATE WORK STARTED: 10-18-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-15-83
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: F.T. CAPPARA
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 683-6290
ADDRESS: P.O. BOX 1342
DILLON, MT. 59725

GENERAL: SUBMITTAL OF FINAL DATA TO HELENA AWAITING APPROVAL OF C.O. #2.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 25, 1983

PROJECT NO.: I15-3(42)150 U1

PROJ. NAME: Bernice - Basin

LENGTH: 0.07 miles

COUNTY: Jefferson

CONTRACT TIME: 120 working days

ORDER TO PROCEED DATE: 10/31/83

% COMPLETE: 12

% TIME USED: 9

NO. MEN EMPLOYED: 12 to 18

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 917,815.90

CONTRACTOR: McIntyre Const. Co.

FROM (town): Great Falls, Mt.

AWARD DATE: 9/30/83

DATE WORK STARTED: 10/20/83

PROBABLE COMPLETION DATE: July 31, 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225 - 3788

ADDRESS: P.O. Box 118

Basin, Mt. 59631

GENERAL: Progress during the last four weeks has been good. The following work has been done: placement of all bridge approach material is complete; the excavation of channel change material is complete; riprap for bridge approaches is in place and complete; two work bridges are in place. Items and % used are as follows: traffic control devices 869 units, 25%; traffic control flagging 301 hrs., 45%; contract bond 1.0 lump sum, 100%; remove misc. items 1.0 lump sum, 100%; excavation-unclassified 22,861 cu. yds., 36%; riprap-class 2 random 1510 cu. yds., 4 %; guard rail-steel 250 lin. ft., 100%; guard rail-end anchor 2 each, 100%; work bridge 0.50 lumpsum, 50%,

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-83

IR 15-4(55)200 &
PROJECT NO.: IR 15-4(59) 217 CONTRACT AMOUNT: $ 3,988,151

PROJ. NAME: HELENA N. & WOLF CRK CANY. CONTRACTOR: HILDE CONST CO, INC.

LENGTH: 28.7 MILES FROM (town): GREAT FALLS, MT.

COUNTY: LEWIS & CLARK AWARD DATE: 5-31-83

CONTRACT TIME: 100 WORKING DAYS DATE WORK STARTED: 8-3-83

ORDER TO PROCEED DATE: 6-23-83 PROBABLE COMPLETION DATE: 6-30-84

% COMPLETE: 43 % NO. DAYS WORKED PER WEEK: 5

% TIME USED: 69 % NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 19 NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. REATHER TELEPHONE: 444-6326

NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: HELENA MT

GENERAL: THE CONTRACTOR IS IN THE PROCESS OF CRUSHING OUT O.G.F.C. GRAVEL & TYBE B PLANT MIX MATERIAL. THE CRUSHER IS SET UP IN THE SIEBEN QUARRY. TWENTY SIX THOUSAND POUNDS OF O.G.F.C. GRAVEL HAS BEEN PRODUCED AND 17,000 POUNDS OF TYPE B PLANT MIX MATERIAL HAS BEEN PRODUCED. NO OTHER WORK ON THIS PROJECT IS BEING DONE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/1/83

PROJECT NO.: F29-4(7)84
PROJ. NAME: Harrison Ave.-Butte
LENGTH: 3.1 Miles
COUNTY: Silver Bow
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4/13/83
% COMPLETE: 99.9
% TIME USED: 98
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,152,024.82
CONTRACTOR: Jim Bilman Excavating, Inc.
FROM (town): Butte, MT
AWARD DATE: 10/29/82
DATE WORK STARTED: 1/31/83
PROBABLE COMPLETION DATE: 12/14/83
NO. DAYS WORKED PER WEEK: 7
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 5

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11/22/83
PROJECT MANAGER: J.W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 494-3224 EXT. 29
ADDRESS: Box 3068
Butte, MT 59701

GENERAL: Work consisted of extending 75"x45" RCPA at Sta. 102+45 under Change Order No. 10 & minor Electrical Work on Signals. Completion of Project is pending arrival of factory representative to make connection of Emergency Pre-Emption & Interconnect Systems.

Reclamation of Surfacing Source Pit Area will be done at some future date under another contract.

A Ribbon cutting ceremony was held on 11-22-83 for the Grand Opening of this Project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: HES SD-2(13)87
PROJ. NAME: W. Edge of Bozeman
LENGTH: 0.0
COUNTY: Gallatin
CONTRACT TIME: 45 W. Days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 48
% TIME USED: 11
NO. MEN EMPLOYED: 2 to 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,958.00
CONTRACTOR: Midland Electric Co.
FROM (town): Billings, Mt. 59104
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-8-83
PROBABLE COMPLETION DATE: 1-30-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Contractor completed the underground work on 11-28-83 and is awaiting arrival of Luminaire and Standards before completing the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1983

PROJECT NO.: F-BRF 59-1(5)7
PROJ. NAME: Clyde Park - South
LENGTH: 7.2
COUNTY: Park
CONTRACT TIME: 160 Days
ORDER TO PROCEED DATE: Aug. 2, 1983
% COMPLETE: 30
% TIME USED: 37
NO. MEN EMPLOYED: 38
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $3,947,956.45
CONTRACTOR: Jim G. Lyman Excavating
FROM (town): Butte
AWARD DATE: July 11, 1983
DATE WORK STARTED: Aug. 15, 1983
PROBABLE COMPLETION DATE: Sept. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Blossom
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 686-4610
ADDRESS: Box 9
Clyde Park, Mt. 59018

GENERAL: Borrow was moved from begin project to station 54± and is 80% complete. Unclassified excavation was placed alongside the P.T.W. throughout the project and is 50% complete. All drain and irrigation culverts with the exception of approach x-ings and one high pressure water line are in place. Crushing of Plant mix aggregate and chips is Complete. Production of 1½" aggregate is progressing normally. Erection of farm fence began at end project and is moving back on line.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 30, 1983

SPLIT 02, 03 & 04

PROJECT NO.: F-BRF-59-1(5)17 CONTRACT AMOUNT: $ 418,469.95

PROJ. NAME: CLYDE PARK SOUTH CONTRACTOR: MARTEL CONST INC

LENGTH: 7.2 MILES FROM (town): BIGTIMBER MT.

COUNTY: PARK AWARD DATE: JULY 11, 1983

CONTRACT TIME: 160 W D DATE WORK STARTED: AUG 31, 1983

ORDER TO PROCEED DATE: 8-2-83 PROBABLE COMPLETION DATE: JUNE 1984

% COMPLETE: 23 STRUCTURES NO. DAYS WORKED PER WEEK: 5

% TIME USED: 95% SPLIT 01 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 10 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: HARRY BRADWAY TELEPHONE: 586 9562

NO. OF ENG. PERSONNEL EMPLOYED: — ADDRESS: BUTTE MT

GENERAL: PROGRESS DURING THE PERIOD WAS FAIR. WORK CONSISTED OF COMPLETION OF DECKING, TYING REINFORCING STEEL FOR DECK & PLACEMENT OF 169 CU YDS OF CLASS BD MOD CONCRETE, BRIDGE OVER ROCK CREEK AT STA. 254+78.0. CONTRACTOR DRIVE TEST PILE & TEST PILING FOR STRUCTURE AT WILLOW CREEK, STA 18+50.0. CONTRACTOR ALSO DRIVE TWO STEEL BEG. H PILE, TIED REINFORCING STEEL FOR TWO CAPS & PLACED 3/0 CU. YDS OF CLASS AD CONCRETE, STRUCTURE OVER KAY CREEK, STA. 647+21.5. CONSTRUCTION LAYOUT WITH A 3-MAN ENGINEERING CREW ENROLLED, IS 35 % COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: Bridger-Griffin Drives
LENGTH: 0.4 Miles
COUNTY: GALLATIN
CONTRACT TIME: 110 W. Days
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 11
% TIME USED: 29
NO. MEN EMPLOYED: *
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 568,537.98
CONTRACTOR: Long Const.
FROM (town): Bozeman, Mt.
AWARD DATE: 8 26 83
DATE WORK STARTED: 9-9-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: 3-5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, MT 59715

GENERAL: Prime Contractor D.D NOT WORK THIS PERIOD.
* SEE Bridge Newsletter for Activity on project This period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 30, 1983

PROJECT NO.: BRF HES 86-1(7) 1
CONTRACT AMOUNT: $ 161,065.60 SPLIT 02
PROJ. NAME: BRIDGER GRIFFIN DRIVE
CONTRACTOR: MACKIN CONST. CO.
LENGTH:
FROM (town): BILLINGS
COUNTY: GALLATIN
AWARD DATE: AUGUST 26, 1983
CONTRACT TIME: 110 W.D.
DATE WORK STARTED: 9-21-83
ORDER TO PROCEED DATE: SEPT. 16, 1983
PROBABLE COMPLETION DATE: APRIL 84
% COMPLETE: 30 % SPLIT 02
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 29 ~~22~~ %
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: AVE 7
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: JERRY BRANUM
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: BOX 1110
BOZEMAN

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN GOOD. WORK DURING THE PERIOD CONSISTED OF PLACING CLASS DD CONCRETE FOR THE BACKWALL & WING OF BENT NO. 1. REINFORCING STEEL WAS TIED AND CLASS BD MOD. WAS PLACED FOR THE DECK SLAB - PHASE I.
WORK WAS PERFORMED AT STRUCTURE OVER EAST GALLATIN RIVER, STA. 29+09.00.

CONSTRUCTION LAYOUT, WITH A THREE-MAN ENGINEERING CREW ENGAGED, IS 35% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: IR 90-4(35)206
PROJ. NAME: OPPORTUNITY - BUTTE
LENGTH: 12.7 MI.
COUNTY: DEER LODGE & SILVERBOW
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-15-83

CONTRACT AMOUNT: $ 2,930,748.02
CONTRACTOR: HILDE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-1-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-8-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DIST. OFFICE.

IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 12-8-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: IR 90-6(43)313
PROJ. NAME: Rocky Canyon Overlay
LENGTH: 5.3 Mile
COUNTY: Gallatin
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 8/3/83
% COMPLETE: 91
% TIME USED: 64
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,819,034.08
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: 7/11/83
DATE WORK STARTED: 7/18/83
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK: -0-
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: W Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman MT. 59715

GENERAL: Mark Rite Lines striped The W.B. Lane with Epoxy Paint 11/1/83.
McIntyre Const Co. Tore down And removed Crusher & Hot Plant from project & Cleaned up P.I.
Long Const. Co. has an approved Sub-Contract To do the remaining O.G.F.C. on the E.B. Lane
No More work is Scheduled for This Winter.
All Notes on Completed items have been Checked & Sent To Butte for Div. Check on 11/15/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: I 90-7(37)350 U2
PROJ. NAME: SPRINGDALE-BIG TIMBER
LENGTH: 3.2 MI.
COUNTY: SWEETGRASS
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-27-82
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-17-83

CONTRACT AMOUNT: $3,156,442.68
CONTRACTOR: McINTYRE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 4-1-82
DATE WORK STARTED: 4-26-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-24-83
EFFECTIVE OPENING DATE: 7-12-83
PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 586-5074
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: FINAL DATA WAS SENT TO HELENA ON 11-17-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: SMP 0199-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: ~
COUNTY: 4 COUNTIES
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 99
% TIME USED: 142
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-5-83

CONTRACT AMOUNT: $197,125.00
CONTRACTOR: DUGDALE CONST. CO.
FROM (town): BUTTE, MT.
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-3-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R.T. WILSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: FINAL INSPECTION & ACCEPTANCE IS PENDING. IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 2-5-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: RS 290-1(1)8
PROJ. NAME: 9 Mi. N. of Belgrade N.
LENGTH: 8.0 Miles
COUNTY: GALLATIN
CONTRACT TIME: 20 W. Days
ORDER TO PROCEED DATE: ~~11-7-83~~ 4-1-84
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: —

CONTRACT AMOUNT: $ 10,501.20
CONTRACTOR: LaSalle Construction
FROM (town): HAVRE, MT 59501
AWARD DATE: 11-7-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —
TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: No Work has begun pending Preconstruction Conference. Contractor has Not advised of suitable date as yet. Signs are 100% staked.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 30, 1983

PROJECT NO.: M1212(3)
PROJ. NAME: KAGY BOULEVARD
LENGTH: 1.2 MILE
COUNTY: GALLATIN
CONTRACT TIME: OCT 1, 1984
ORDER TO PROCEED DATE:
% COMPLETE: 0 SPLIT 04
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $158,102.64 SPLIT 04
CONTRACTOR: MARTEL - SUB
AWARD DATE: SEPT 20, 1983
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: JULY 1984
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: JERRY BROWN TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: BOX 1110
BOZEMAN

GENERAL: TO DATE- NO WORK PERFORMED BY SUB-CONTRACTOR MARTEL CONST. ON STRUCTURE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 1, 1983

PROJECT NO.: M 1212 (3)
PROJ. NAME: Kagy Blvd.
LENGTH: 1.2 Miles
COUNTY: Gallatin
CONTRACT TIME: Oct. 1, 1984
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 5
% TIME USED:
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,785,195.24
CONTRACTOR: Jim Gilman Excavating Inc.
FROM (town): Butte
AWARD DATE: Sept. 30, 1983
DATE WORK STARTED: Nov. 9, 1983
PROBABLE COMPLETION DATE: 10-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: O. Olson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Prime Contractor Jim Gilman Exc Inc installing drain pipe Sta. 31+50 24" x 120' Sta. 24+10 176' of 58" Arch & Sta. 17+19 164' of 58" Arch.
Sub Contractor SK Const. Inc. Placing fill material Sta. 38+80 ± to 44+50 ±.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1983

PROJECT NO.: RRS 4138(54)
PROJ. NAME: Railroad Grade Xings
LENGTH: Statewide
COUNTY:
CONTRACT TIME: 100 Days
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 60
% TIME USED: 31
NO. MEN EMPLOYED: 2 to 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 194,761.40
CONTRACTOR: Livesay Traffic Maintenance
FROM (town): Great Falls, MT 59405
AWARD DATE: Aug 5, 1983
DATE WORK STARTED: Oct. 6, 1983
PROBABLE COMPLETION DATE: June 1, 1984
NO. DAYS WORKED PER WEEK: 0 to 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 11

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Irvin C Broell
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Contractor has decided to shut down for the winter as the frozen ground makes it impractical to set posts. The sub-Contractor also has decided to quit for the winter. The signing portion has been completed in the Missoula, Butte and Billings Districts and partially completed in the Great Falls District. The pavement marking has partially been completed in the Missoula and Great Falls Districts.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: F 59-1(4)14 42 — DATE SURVEY AUTHORIZED: 10/6/83

PROJ. NAME: BOULDS DAMAGE CLAIM (COTTONWOOD CREEK) — DATE WORK STARTED: 10/14/83

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: ROGER BLOSSOM — TELEPHONE: —

NO. PERSONNEL ASSIGNED: — — % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: SPRINGHILL RD. — DATE SURVEY AUTHORIZED: 7/8/82

PROJ. NAME: LS 411-1(1)0 — DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: — TELEPHONE:

NO. PERSONNEL ASSIGNED: — % COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1, 1983

PROJECT NO.: I 15-3(42)150 43 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bernice - Basin DATE WORK STARTED: July 25, 1983

LENGTH: 6.9 Mi. ESTIMATED COMPLETION DATE: May 1, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: William G. Bork TELEPHONE: 406-225-3962

NO. PERSONNEL ASSIGNED: 15 % COMPLETE: 20 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1, 1983

PROJECT NO.: _____ DATE SURVEY AUTHORIZED: Oct. 31, 1983

PROJ. NAME: Warm Springs Access Road & Approach Road DATE WORK STARTED: Oct. 31, 1983

LENGTH: 0.632 Miles ESTIMATED COMPLETION DATE: Nov. 15, 1983

DATE SUBMITTED TO DISTRICT: Nov. 15, 1983

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

Line, Profile, Design, Grades, Cross Sections, Culverts for construction.

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1, 1983

PROJECT NO.: IR-90-5(44)250 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Whitehall – Cardwell DATE WORK STARTED: 12-5-82

LENGTH: 4.3 Miles ESTIMATED COMPLETION DATE: 12-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: J. Erickson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 7 Nov 83

PROJECT NO.: H.E.S. 69-1(1) 11 DATE SURVEY AUTHORIZED: 26 Oct 83

PROJ. NAME: Whitehall- North DATE WORK STARTED: 31 Oct 83

LENGTH: 0.44 Miles ESTIMATED COMPLETION DATE: 11/83

DATE SUBMITTED TO DISTRICT: 8 Nov 83

PROJECT MANAGER: Caprara TELEPHONE: 683-6290

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: I 90-7(23)399 DATE SURVEY AUTHORIZED: N/A

PROJ. NAME: SPRINGDALE - WEST DATE WORK STARTED: 6/10/83

LENGTH: — ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: GEORGE SITTON TELEPHONE: —

NO. PERSONNEL ASSIGNED: — % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: EF 8-1(4)34 DATE SURVEY AUTHORIZED: 8/29/83

PROJ. NAME: AVON - ELLISTON DATE WORK STARTED: —

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: TELEPHONE:

NO. PERSONNEL ASSIGNED: % COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: BR 5034(1) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: BRIDGE OVER YELLOWSTONE RIVER (8 MI. SO. OF LIVINGSTON AT PINE CREEK) DATE WORK STARTED: No CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: BR 5039(8) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: BRIDGE OVER CLARK FORK DATE WORK STARTED: 11/17/83

LENGTH: — ESTIMATED COMPLETION DATE: 12/21/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: BOB WILSON TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 17%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: M 1299 (1) 19th. Ave. (Division to Oak)
DATE SURVEY AUTHORIZED: 6/6/83

PROJ. NAME:
DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: —
ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER:
TELEPHONE:

NO. PERSONNEL ASSIGNED:
% COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: M 1212 (4)
DATE SURVEY AUTHORIZED: 5/10/83

PROJ. NAME: KAGY BLVD. (3RD. to 19th)
DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: —
ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER:
TELEPHONE:

NO. PERSONNEL ASSIGNED:
% COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: IR-90-5(45)256 DATE SURVEY AUTHORIZED: 11/83

PROJ. NAME: CARDWELL-EAST DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: M0299(4) DATE SURVEY AUTHORIZED: N/A

PROJ. NAME: ANACONDA STS DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: BR 9016(6) DATE SURVEY AUTHORIZED: 10/31/83

PROJ. NAME: EAST GALLATIN RIVER BR. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/83

PROJECT NO.: BR 9022(9) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: BRIDGE OVER JEFF RIVER (5 MILES E. OF CALDWELL) DATE WORK STARTED: 11/12/83

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: FRANK CARRARA JR. TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2/30

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1, 1983

PROJECT NO.: F 19-1(4) DATE SURVEY AUTHORIZED: 2-25-83

PROJ. NAME: West Valley - Hancock DATE WORK STARTED: 8-31-83

LENGTH: 4.741 Miles ESTIMATED COMPLETION DATE: 1-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: C. Ericson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 65

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2(8) 71 Belt-East and West	Slope Flattening PMBS Overlay	Final P.I.H.	300	95	1-15-84
RF 60-2(3) 91 Great Falls-East	Grade, Gravel Surf. PMBS, Structure	Prelim P.I.H.	71	37	4- 1-84
FR 24-3(3) 76 Rogers Pass-E.(West Section)	Widen, Gravel Surf. PMBS	Field Review	0	5	7-15-84
F 1-4(1) 280 Shelby-East	Widen, Slope Flattening PMBS	Final P.I.H.	0	80	1-15-84
RS 348(18) 5 Mi. S.-Fort Benton-S.	Grade, Gravel Surf. PMBB	Prelim P.I.H.	0	40	6-30-84
F 3-1(6) 8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	0	5	2- 1-84
RS 218-1( ) Conrad-East	PMBS Overlay Approach Flattening	Final Checking	99	100	11-30-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: IR 15-5(76) 283
CONTRACT AMOUNT: $1,059,520.15
PROJ. NAME: Gt. Falls-Vaughn Rehab.
CONTRACTOR: United Matls. of Gt. Falls, Inc.
LENGTH: 1.3 miles
FROM (town): Great Falls
COUNTY: Cascade
AWARD DATE: February 28, 1983
CONTRACT TIME: 60+21 W.D.
DATE WORK STARTED: 3/31/83
ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE: ---
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 3
% TIME USED: 99
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2-4
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: 11/9/83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: F. A. Robinson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 1-3
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Contr. United Matls. completed setting all delineator posts back in place and weather permitted Sub-Contractors Western Sign & Greenway Hydroturfing to complete paint striping and seeding & fertilizing thruout the project. All contract items were completed 11/9/83, making this project 100% complete.

1-Paint Truck; 1-Parking Lot Paint Striping Machine; 1-All Terrain Vehicle w/ Drag; 1-1½ Ton Flatbed

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: F 1-4(5)271
PROJ. NAME: Shelby - West
LENGTH: 7.0 Miles
COUNTY: Toole
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 95
% TIME USED: 97
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 856,519.30
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: 5/31/83
DATE WORK STARTED: 7/13/83
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls

GENERAL: Prime Contractor Baltrusch Const. Co. completed placement of 3/4" Top Surf, shoulder dressing on Nov. 4, 1983.

Sub-Contractor Konitz Const. Co. completed reprocessing contaminated 1" Cover Material on Nov. 3, 1983.

The project is on shutdown for the season. Seal & Cover items will be completed next year.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: (Structures) F 3-2(8)18

CONTRACT AMOUNT: $ 309,561.60(Structures)

PROJ. NAME: Fairfield-E. & W.

CONTRACTOR: Sub-Sletten Const. Co.

LENGTH: 5.0 Miles

FROM (town): Great Falls

COUNTY: Cascade & Teton

AWARD DATE: See Roadway

CONTRACT TIME: See Roadway

DATE WORK STARTED: 3-21-83

ORDER TO PROCEED DATE: See Road

PROBABLE COMPLETION DATE: 8-30-83(Structures)

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown

TELEPHONE: 434-2022

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: P.O. Box 861
Shelby, MT. 59474

GENERAL: Bridge portion was submitted to District Office on October 4, 1983. Final will be forwarded to Helena upon completion of roadway.

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT
5
FOR THE PERIOD ENDING: 12/X/83

PROJECT NO.: F 3-2 (8) 18
PROJ. NAME: Fairfield E. & W. (East)
LENGTH: 5.0 miles
COUNTY: Cascade/Teton
CONTRACT TIME: 110 + 1 W.D.
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,492,189.65
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: November 30, 1982
DATE WORK STARTED: February 1, 1983
PROBABLE COMPLETION DATE: June 15, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor reclaiming borrow areas and engaged in general clean-up. Plans are to make patches on plant mix when weather permits.

Sub-contractor Swan & Sons completed fencing and plans to move in and seed when weather permits.

Sub+contractor Western Sign completed installing guard rail, sign posts and signs, and completed striping operations.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3130 Ct. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-83

PROJECT NO.: BHF 10-1(4)2
PROJ. NAME: Overlay 15th St. Bridge
LENGTH: 0.00
COUNTY: Cascade
CONTRACT TIME: 100 Working days
ORDER TO PROCEED DATE: 10-18-83
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 11-3-83

CONTRACT AMOUNT: $ 787,498.00
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, MT
AWARD DATE: 9-23-83
DATE WORK STARTED: 4-28-83
PROBABLE COMPLETION DATE: 11-3-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 10-27-83
PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350
ADDRESS: BOx 1359
Gt. Falls, MT

GENERAL: Progress was fair. Work consisted of removing conflicting traffic lines.

The structure was open to traffic on October 27, 1983, and completed on November 3, 1983. The final and supporting data was submitted to the District Office on December 2, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 5, 1983

PROJECT NO.: F 24-3(5)100
CONTRACT AMOUNT: $3,215,825.45
PROJ. NAME: Rogers Pass-East Middle Sect.
CONTRACTOR: Meyer Construction Co.
LENGTH: 8.5 miles
FROM (town): Billings, Montana
COUNTY: Lewis &Clark
AWARD DATE: Sept. 24, 1982
CONTRACT TIME: 120 / 6 working days.
DATE WORK STARTED: Nov. 18, 1982
ORDER TO PROCEED DATE: Oct. 18, 1982
PROBABLE COMPLETION DATE: May 1984
% COMPLETE: 89
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 90
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 50
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
TELEPHONE: 562-3888
NO. OF ENG. PERSONNEL EMPLOYED: 15
ADDRESS: Augusta, Montana

GENERAL: Culverts are 100% complete. Grading is 100% complete. Surfacing is 100% complete. Topsoil is 100% complete. Plant Mix Bit. Surf. is 100% complete. Fencing is in progress.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-83

PROJECT NO.: STRUCTURE F-BRF-RTF 60-2(5)92U2

CONTRACT AMOUNT: $ 1,870,957.00 $ 2,764,053.48

PROJ. NAME: Warden Bridge

CONTRACTOR: Sletten Construction Co.

LENGTH: 0.203

FROM (town): Great Falls, MT

COUNTY: Cascade

AWARD DATE: 2-28-83

CONTRACT TIME: 220 Working days

DATE WORK STARTED: 3-22-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE: 11-30-83

% COMPLETE: 98

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 62

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3-8

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 1-5

ADDRESS: Box 1359
Great Falls, MT

GENERAL: Progress has been good. Work consisted of cleaning of area, setting of pedestrian rail, painting and began installing drainage system. The structure was open to traffic on 11-14-83 with drainage system, cleanup and punch list remaining.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: HES60-2(11)91 U-2 & F-BHF-RTF60-2(5)92 U-2

(APPROACHES) $893,096.00

CONTRACT AMOUNT: $2,764,053.48

PROJ. NAME: Warden Br. Approaches

CONTRACTOR: Sletten Const. Co.

LENGTH: 0.4 mile

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: February 28, 1983

CONTRACT TIME: 220+4 W.D.

DATE WORK STARTED: 3/30/83

ORDER TO PROCEED DATE: 4/18/83

PROBABLE COMPLETION DATE: 12-31-83

% COMPLETE: 95

NO. DAYS WORKED PER WEEK: 3-5

% TIME USED: 63

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 7-12

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11/14/83 (Bridge)

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 2-3

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Contr. Sletten Const. installed drop inlet box, grate, & 75' of 12" CSP drain pipe @ E. Br. end (C.O. #18). Completion of placing drain rock @ outlet end remains; 2' radius nose was set f/pindown curb @ 2nd St. intersection & all required stripe removal was completed. Western Sign completed installation of barrier rail & curb, & delineation; replaced section of curb on E.B. lane & installed stop sign on road under Br. Williamson Fence worked (2) days installing 120' chain link @ E. Br. end W.B. lane (Fence 100%). Livesay Traffic completed painting pindown curb, med. island, shldr. lines & lane lines (100%). Riverside cleaned & shaped ditch line between R.R. & cross drain @ 2nd St., then seeded & fertilized same along with area Lt. @ 2nd St.; cleaned & shaped slope areas E. & W. of Br., then seeded & fert. (100%); installed 12" x 57.5' CSP drain under Br.; bladed & shaped appr. for road under Br. & along bottom of binwall & exc. & repaired soft spots along piers under Br. Shaping of rock ditch line on Upper River Rd. to be completed when ground freezes, as area is too soft to work. Some grading work remains on road under Br. & gravel surfacing will be placed when weather permits. Misc. other work remains. Anticipate completing all work by 12/31/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: ~~3130 Gt. Falls~~

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-83

PROJECT NO.: F BRF RTF 60-2(5) 92 U3

CONTRACT AMOUNT: $ 550,827.00

PROJ. NAME: ~~Warden Bridge Overlay~~

CONTRACTOR: Sletten Construction Co.

LENGTH: 0.4 Mi.

FROM (town): Great Falls MT.

COUNTY: Cascade

AWARD DATE: 9-30-83

CONTRACT TIME: 100 Working days

DATE WORK STARTED: -

ORDER TO PROCEED DATE: 10-24-83

PROBABLE COMPLETION DATE: 7-30-84

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Box 1359
Great Falls, MT

GENERAL: Work cannot begin until April 1st, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: SR 223-1(2)1
PROJ. NAME: Fort Benton-Chester
LENGTH: 11.0 Miles
COUNTY: Chouteau
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: ~~4-18-83~~
% COMPLETE: 100
% TIME USED: ~~100~~
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: ~~9-26-83~~

CONTRACT AMOUNT: $ 852,336.81
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: 2-28-83
DATE WORK STARTED: 4-8-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-29-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Enderson
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 727-4350
ADDRESS: ~~Great Falls, MT.~~

GENERAL: Final Estimate & Supporting Data was received in District Office on November 3, 1983 and will be forwarded to Helena on or about December ~~8~~ 16, 1983. This is the Final Report.

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 2, 1983

PROJECT NO.: RS 240-1(2)11
CONTRACT AMOUNT: $ 852,593.20
PROJ. NAME: CHINOOK - CLEVELAND
CONTRACTOR: BALTRUSCH CONST. CO.
LENGTH: 19.2 MILES
FROM (town): HAVRE, MT.
COUNTY: BLAINE
AWARD DATE: FEB. 28, 1983
CONTRACT TIME: 60 +12 WO
DATE WORK STARTED: MAY 18, 1983
ORDER TO PROCEED DATE: 9-18-83
PROBABLE COMPLETION DATE: JUNE - 84
% COMPLETE: 80%
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 83%
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. TREFTZ
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: PO BOX 592
HAVRE, MT 59501

GENERAL: WORK ON THE PROJECT HAS BEEN SUSPENDED UNTIL SPRING.

ENGINEERING PERSONNEL ARE WORKING ON OTHER PROJ.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: RS-BRS 330-1(5)1
CONTRACT AMOUNT: $ 1,861,841.20
PROJ. NAME: Ulm Bridge & Apps.
CONTRACTOR: Sletten Const. Co.
LENGTH: 0.5 Mile
FROM (town): Great Falls, Mt.
COUNTY: Cascade
AWARD DATE: 11-30-81
CONTRACT TIME: See Road
DATE WORK STARTED: 2-22-82
ORDER TO PROCEED DATE: 12-1-81
PROBABLE COMPLETION DATE: See Road
% COMPLETE: 100 (Structure)
NO. DAYS WORKED PER WEEK:
% TIME USED: See Road
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Brown
TELEPHONE: 434-2022
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: P.O. Box 861
Shelby, MT. 59474

GENERAL: Bridge portion was submitted to District Office on November 21, 1983. Final will be forwarded to Helena upon completion of roadway.

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: RS-BRS 330-1(5)1
PROJ. NAME: Ulm Br. Approaches
LENGTH:
COUNTY:
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED: 3-7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,861,841.20
CONTRACTOR: Sletten Const. Co.
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 12/31/83
NO. DAYS WORKED PER WEEK: 1-2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 2-3

TELEPHONE: 727-4350
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Sub-Contr. United Matls. completed Pl. Mix Paving of No. Br. end Appr. and guardrail widening No. & So. Br. ends, and placed Bit. Curb on No. & So. Br. ends. Sub-Contr. Western Sign completed all delineation & mounting of sign faces. Montana Power crew worked (1) day setting down guy anchors for poles on No. & So. river banks. Striping of project is yet to be accomplished along with minor dirt work and dressing up of area. Weather permitting, all work is anticipated to be completed 12/31/83.

1-Curb Machine; 1-PlateTamper; 1-Paver; 1-Roller; 3-Dump Trucks; 1-Utility Trk; 1-Bucket Trk; 1-Auger Trk

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/1/83

PROJECT NO.: RS-BRS 565-1 (3) 0
PROJ. NAME: Simms-North
LENGTH: 1.1 miles
COUNTY: Cascade and Teton
CONTRACT TIME: 150 + 3 W.D.
ORDER TO PROCEED DATE: October 18, 1982
% COMPLETE: 100
% TIME USED: 65
NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 920,779.66
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: September 24, 1982
DATE WORK STARTED: October 12, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: November 9, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: All work completed.
Final acceptance made on project 11/9/83.
Estimated date of submitting final to Dist. office 12/12/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: RS-BRS 565-1(3)0
CONTRACT AMOUNT: $ 486,280.20(Structure)
PROJ. NAME: Simms-North
CONTRACTOR: McIntyre Const. Co.
LENGTH: 1.1 Mile
FROM (town): Great Falls
COUNTY: Cascade-Teton
AWARD DATE: 11-5-82
CONTRACT TIME: See Road
DATE WORK STARTED:
ORDER TO PROCEED DATE: 10-18-82
PROBABLE COMPLETION DATE:
% COMPLETE: 100 (Structure)
NO. DAYS WORKED PER WEEK:
% TIME USED: See Road
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Brown
TELEPHONE: 434-2022
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: P. O. Box 861
Shelby, MT 59474

GENERAL: Bridge portion was submitted on September 27, 1983. Final will be forwarded to Helena upon completion of Roadway.

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: MSC 1-4(2)265
MSC 1-8(4)467
MSC 10-3(5)104

CONTRACT AMOUNT: $ 262,959.35

PROJ. NAME: Mrce. Seal & Cover

CONTRACTOR: Baltrusch Const. Co.

LENGTH: 16.2 Miles

FROM (town): Havre, MT.

COUNTY: ~~Toole, Phillips, Hill~~

AWARD DATE: ~~5-9-83~~

CONTRACT TIME: 9-1-83 Comp. Date

DATE WORK STARTED: 7-12-83

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: _____

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: _____

% TIME USED: ~~100~~

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: ~~9-1-83~~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Smith

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: ~~Great Falls, MT.~~

GENERAL: Final Estimate and Supporting Data was submitted to District Office on 11-9-83 and will be forwarded to Helena on or about 12-5-83. This is the Final Report.

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 2, 1983

PROJECT NO.: BR 9021 (7) BRIDGE — DATE SURVEY AUTHORIZED: 10-14-83

PROJ. NAME: BULLHOOK FLOOD CANAL — DATE WORK STARTED: NOV. 1, 1983

LENGTH: ~ — ESTIMATED COMPLETION DATE: DEC.-83

DATE SUBMITTED TO DISTRICT: 11-28-83

PROJECT MANAGER: G. TREFTZ — TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 — % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: BR 9007(12) — DATE SURVEY AUTHORIZED: 11/1/1983

PROJ. NAME: Bridge over the Sun River — DATE WORK STARTED: 11/22/1983

LENGTH: _____ — ESTIMATED COMPLETION DATE: 12/30/1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith — TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 — % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 2, 1983

PROJECT NO.: BR 9003 (10) DATE SURVEY AUTHORIZED: 9-6-83

PROJ. NAME: BRIDGE SNAKE CREEK DATE WORK STARTED: NOV. 19, 1983

LENGTH: ~ ESTIMATED COMPLETION DATE: DEC. 83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 70%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 2, 1983

PROJECT NO.: M 5712 (1) DATE SURVEY AUTHORIZED: 4-27-83

PROJ. NAME: 14TH AVE HAVRE DATE WORK STARTED: JULY 12, 1983

LENGTH: .45 MILES ESTIMATED COMPLETION DATE: MARCH 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 10%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2/1/78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10/8/80

LENGTH: 0.49 Mile ESTIMATED COMPLETION DATE: 12/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9/17/81

PROJ. NAME: Great Falls-South Arterial DATE WORK STARTED: 12/10/81

LENGTH: 8.85 Miles ESTIMATED COMPLETION DATE: 12/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0-3 % COMPLETE: 46

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 2, 1983

PROJECT NO.: M 5708 (4) SIGNALS — DATE SURVEY AUTHORIZED: _____

PROJ. NAME: WIE. 5TH AVE NW 10TH ST NAVRE — DATE WORK STARTED: NOV. 28, 1983

LENGTH: ~ — ESTIMATED COMPLETION DATE: DEC. 83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ — TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 — % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 2, 1983

PROJECT NO.: RS-448-1(1)0 — DATE SURVEY AUTHORIZED: 6-14-83

PROJ. NAME: BOX ELDER - WEST — DATE WORK STARTED: NOV. 22, 1983

LENGTH: 44 MILES — ESTIMATED COMPLETION DATE: JAN. 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ — TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 — % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 2, 1983

PROJECT NO.: RS 432-2(1)40 DATE SURVEY AUTHORIZED: 6-1-83

PROJ. NAME: RUYARD - SOUTH DATE WORK STARTED: 11-28-83

LENGTH: 6.0 MILES ESTIMATED COMPLETION DATE: FEB. 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 2, 1983

PROJECT NO.: RS 236-2(1)65 DATE SURVEY AUTHORIZED: 12-27-79

PROJ. NAME: BIG SANDY - SOUTH DATE WORK STARTED: OCT 26, 1983

LENGTH: 11.8 ESTIMATED COMPLETION DATE: MARCH 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: — % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: HES 60-2(14) 92 DATE SURVEY AUTHORIZED: 7/12/83

PROJ. NAME: 10th Ave. South & 32nd St.-Great Falls DATE WORK STARTED: 7/27/83

LENGTH: 0.5 mile ESTIMATED COMPLETION DATE: 12/30/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 5, 1983

PROJECT NO.: FR 24-3(3) 76 U-4 DATE SURVEY AUTHORIZED: Mar. 2, 1983

PROJ. NAME: Rogers Pass-East West Section DATE WORK STARTED: July 21, 1983

LENGTH: 3.48 miles. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 2%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 2, 1983

PROJECT NO.: FR 10-3(4) 91 DATE SURVEY AUTHORIZED: 1-19-82

PROJ. NAME: BOX ELDER - HAVRE DATE WORK STARTED: 11-15-83

LENGTH: _____ ESTIMATED COMPLETION DATE: JAN 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265 6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: FR 10-2(3)51 (Bridge) DATE SURVEY AUTHORIZED: 4-18-83

PROJ. NAME: Loma - North & South DATE WORK STARTED: 5-17-83

LENGTH: 0.68 Miles ESTIMATED COMPLETION DATE: 12-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 85%

Work resumed Nov. 15, 1983. Activities include obtaining Hydralic Data and making property ties.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/1/83

PROJECT NO.: HES 3-2 (12) 49 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: 8 mi. North of Choteau DATE WORK STARTED: 6/6/83

LENGTH: 0.12 miles ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 99

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/1/83

PROJECT NO.: F 3-1 (6) 8 DATE SURVEY AUTHORIZED: 1/26/83

PROJ. NAME: Sun River Jct. N. DATE WORK STARTED: 6/29/83

LENGTH: 10 miles ESTIMATED COMPLETION DATE: February 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 8

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 2, 1983

PROJECT NO.: F 1-6 (6) 379 DATE SURVEY AUTHORIZED: MAY 6, 1983

PROJ. NAME: HAVRE - WEIGH STATION DATE WORK STARTED: MAY 26, 1983

LENGTH: ~ ESTIMATED COMPLETION DATE: DEC. 83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: F 1-3(3) 211 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Two Medicine - East DATE WORK STARTED: 10-28-83

LENGTH: 3.0 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Glen Brown TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100% - Final

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/1/83

PROJECT NO.: IR 15-7 (22) 334 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Conrad N. & S. DATE WORK STARTED: 5/16/83

LENGTH: 9 miles ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: IR 15-6(17)291 U-1
IR 15-6( )303 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Interstate Overlay
North of Power DATE WORK STARTED: 6/28/83

LENGTH: 7.8 Miles ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 5, 1983

PROJECT NO.: IR 15-5(80)257 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Interstate Overlay Cascade-Ulm DATE WORK STARTED: 6/16/83

LENGTH: 21.7 ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/1/83

PROJECT NO.: IR 15-5 (79) 291 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Vaughn-North DATE WORK STARTED: 6/16/83

LENGTH: 10.1 miles ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 29, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 16-1 (1) 3 SIDNEY - N.D. LINE	GR., GRAVEL, P.M.S. STRUCTURE	P.I.H.	52	30%	3/1/85
RS 336-1 (1) 0 OLLIE RD - N. OF BAKER	G.S.	FINAL P.I.H.	~	50%	8/1/86
BRF 1-10 (11) 592 E. OF W.P. (MISC. CR.	STR., APPS	P.I.H.	64	15%	3/1/85
BRF 42-3 (6) 73 S. OF GLASGOW (MILK RIVER)	STR., APPS	P.I.H.	~	0%	3/1/87
RS 201-2 (2) 33 PRESSERVILLE - FAIRVIEW	G.S., PMS.	P.I.H.	~	0%	6/1/84
M 1499 (1) LIN. AVE. & 5TH S.E. - SIDNEY	PMS OVERLAY	FINAL P.I.H.	8	40%	8/1/85
F 42-3 (7) 59 FORT PECK - GLASGOW	PMS OVERLAY & WIDEN	PUBLIC HEARING	~	0%	7/1/87
FAS-1 (6) 0 CIRCLE - NORTH	PMS OVERLAY & WIDEN	P.I.H.	35	10%	8/1/86
RS 254-1 (4) 20 BLOOMFIELD N & S	PMS OVERLAY & STR. REP	P.I.H.	~	0%	3/1/85
F 2-1 (8) 46 FALLON CO. LINE - E. & W	PMS OVERLAY	P.I.H.	~	0%	7/1/85
F 18-1 (2) 1 MILES CITY - N.W.	PMS OVERLAY	P.I.H.	~	0%	9/1/85
F 62-2 (7) 37 SIDNEY - NORTH	G. G.S., PMS	P.I.H.	~	0%	5/1/86

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: 4/30

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/29/83

PROJECT NO.: RS 0005(66)
PROJ. NAME: TRAFFIC CONTROL DEVICES Secondary Routes
LENGTH: 59.1
COUNTY: Dawson
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 19,951.40
CONTRACTOR: La Salle Construction
FROM (town): Havre, Montana 59501
AWARD DATE: Nov. 7, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard KELLY
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877
ADDRESS: Glendive

GENERAL: The post lengths have been confirmed and sent to Contractor. Work will probably be started in Spring of 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 29, 1983

PROJECT NO.: F 2-1 (7) 34
PROJ. NAME: Locate East
LENGTH: 11.8 Mi.
COUNTY: Custer
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 92
% TIME USED: 80
NO. MEN EMPLOYED: 20 Average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,230,740.81
CONTRACTOR: Portable Pavers-Prince Inc. (J.V.)
FROM (town): Miles City, Mt.
AWARD DATE: 7/11/83
DATE WORK STARTED: 8/5/83
PROBABLE COMPLETION DATE: 6/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9 Hrs.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 232-1023
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of paving operations, rest area renovation and removing and resetting guardrail. Paving operations were completed 11-16-83. To date the digouts are 100% complete, 77,932.2 Tons of P.M.B.S. Gr.B has been hauled to the roadway and placed or 100% complete, renovation of the rest area is 60% complete and guardrail operations are 25% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 29, 1983

PROJECT NO.: BRS 22-1 (1) 14
CONTRACT AMOUNT: $ 410,607
PROJ. NAME: 2½ Miles East of Flaxville
CONTRACTOR: Riverside
LENGTH: 0.83 Miles
FROM (town): Paradise
COUNTY: Daniels
AWARD DATE: August 5, 1983
CONTRACT TIME: 80 WD
DATE WORK STARTED: September 8, 1983
ORDER TO PROCEED DATE: 8-26-83
PROBABLE COMPLETION DATE: May 1984
% COMPLETE: 11
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 63
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 9
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: James E. Baldwin
TELEPHONE: 787-5701
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Grading and pipe crew moved in on the project on November 15, 1983. Began work with a 5 man grading and 4 man pipe crew working 8 hour shifts on November 16. Stripped topsoil, excavated for 54" and 84" culverts, installed both pipe but were unable to get required densities because of freezing temperatures. Mounded fill over both installed pipe with plans to remove temporary fill in the spring and place backfill to specifications at that time. Shut down work for the season at 10:30 AM on 11-22-83. Items and percent complete are: Fencing-100%, Grading-2%, Topsoil-27%, Drainage-41%. The project as-a-whole is 11% complete with 63% of the contract time elapsed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 29, 1983

PROJECT NO.: F RTF 22-2 (3) 40 U 1&2
CONTRACT AMOUNT: $ 2,468,570
PROJ. NAME: Plentywood-South
CONTRACTOR: Hilde
LENGTH: 4.7
FROM (town): Great Falls
COUNTY: Sheridan
AWARD DATE: May 31, 1983
CONTRACT TIME: 120 WD
DATE WORK STARTED: July 19, 1983
ORDER TO PROCEED DATE: 6-21-83
PROBABLE COMPLETION DATE: July 1984
% COMPLETE: 80
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 80
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 55
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: James E. Baldwin
TELEPHONE: 787-5701
NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Work this past period consisted of grading, drainage, gravel and plant mix surfacing. Major grading and pipe installation completed on 11-11-83, rock picking and clean up completed 11-16-83. The surfacing crew completed placement of aggregate on 11-15-83. Hot plant crew placed 1st lift grade "B" mix on the first 2⅔ miles of the project with poor results, requiring excessive patching. Gravel and hot plant crew moved off the project on 11-16-83. The last of the contractors' crew moved off on November 22, with the first ~~it~~ 2⅔ miles of the project covered with one numerously patched lift of plant mix surfacing and the last 2⅓ miles complete through Top Surfacing which was not layed to correct density because of freezing temperatures. Items and percent complete are: Grading, drainage, and gravel surfacing 100%; Fencing 90%; Plant Mix surfacing 23%. Unit 1 portion of the project is 79% complete, Unit 2 is 100%, the project as-a-whole is 80% complete with 80% of the contract time elapsed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 29, 1983

PROJECT NO.: BRF 23-2(6)87 & RS BRS 544-1(3)34

CONTRACT AMOUNT: $ 503,254.70

PROJ. NAME: S.E. of Broadus (E.F. Little Powder River) and BOYES SOUTH

CONTRACTOR: Riverside Contracting, Inc.

LENGTH: 1.9 Miles

FROM (town): Paradise, MONTANA

COUNTY: Powder River & Carter

AWARD DATE: MAY 31, 1983

CONTRACT TIME: 60 W.D.

DATE WORK STARTED: July 5, 1983

ORDER TO PROCEED DATE: 6-21-83

PROBABLE COMPLETION DATE: —

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 3

% TIME USED: 132

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: 11-4-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: November 15, 1983

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Strohmayer

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Dept. of Highways
Miles City, MT. 59301

GENERAL: All items were completed in accordance with the Plans, Specifications and Special Provisions November 4, 1983. The Final Estimate is 90% complete and should be submitted to the DISTRICT office on or about December 9, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-83

PROJECT NO.: F27-3(2)80
PROJ. NAME: WIBAUX "I" Connection
LENGTH: 1.5
COUNTY: WIBAUX
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100
% TIME USED: 84
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-5-83

CONTRACT AMOUNT: $1,339,646.80
CONTRACTOR: MEYER CONSTR. Co.
FROM (town): BILLINGS
AWARD DATE: 11-30-81
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-17-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Howard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877
ADDRESS: Glendive

GENERAL: 5 mondays were used checking final notes. The final estimate and supporting data has been submitted to district office for final check. This is the final report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 29,1983

PROJECT NO.: F31-1(4)25
PROJ. NAME: Glasgow - Opheim
LENGTH: 6.8 miles
COUNTY: Valley
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 08-02-83
% COMPLETE: 88
% TIME USED: 70
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 793,961.00
CONTRACTOR: Meyer Constr. Co.
FROM (town): Billings
AWARD DATE: July 11, 1983
DATE WORK STARTED: 09-01-83
PROBABLE COMPLETION DATE: 06-30-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. Derocher
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 746-3431
ADDRESS: Nashua, MT. 59248

GENERAL: Sub contractor, Lewis Construction worked 6 eight hour shifts with 7 employees. Arrived on the project 11-18-83. Installed 700 Ft of cable guard rail, 246.6 Ft. of revised bridge rail and 600 ft of steel guard rail. All guard rail items are now complete. Pavement markings will be applied 12-1-83 if weather and road conditions permit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 29, 1983

PROJECT NO.: F-CT-RRS 39-4(7)38
PROJ. NAME: Custer-Forsyth Armells Creek Section
LENGTH: 6.4 Mi.
COUNTY: Rosebud
CONTRACT TIME: 200 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 10/12/83

CONTRACT AMOUNT: $ 6,479,086.93
CONTRACTOR: Hilde Const. Co, Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 11/30/81
DATE WORK STARTED: 12/8/81
PROBABLE COMPLETION DATE: 7/83
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10/25/83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Two men are working on the Final in the Miles City office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-83

Structures Only

PROJECT NO.: F-ET-RCS 39-1(7)38

PROJ. NAME: Colstrip - Forsyth Arnells Cr. Sec

LENGTH: 6.4 Miles

COUNTY: Rosebud

CONTRACT TIME: 210 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 100

% TIME USED: 97

NO. MEN EMPLOYED: ~

Structures Only

CONTRACT AMOUNT: $ 1,737,289.75

SUB-CONTRACTOR: Stetten Constr. Co.

FROM (town): Great Falls, Mt.

AWARD DATE: 11-30-81

DATE WORK STARTED: 2-15-82 (STRUCTURES)

~~PROBABLE~~ COMPLETION DATE: 8-17-83

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 8-17-83 (STRUCTURES)

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-25-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Dane

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: 38 Orr Street
Miles City, Montana

GENERAL: All items were completed in conformance with plans, specifications and special provisions August 17, 1983. The final estimate (Structures Only) with a two-man engineering crew engaged is currently 97% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 29, 1983

FH 51-1(1)10 &

PROJECT NO.: FS 484-1(2)0

PROJ. NAME: Fort Howe North & Ashland-Otter Creek

LENGTH: 19.8 miles

COUNTY: Powder River

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,198,246.15

CONTRACTOR: Portable Pavers, Inc.

FROM (town): Miles City, Montana

AWARD DATE: November 7, 1983

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Stechmayer

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1995

ADDRESS: Dept of Highways
Miles City, MT. 59301

GENERAL: Two man Survey Crew located & control points entire length of project. Supplier, Prince Inc., began crushing Plant Mix Bit. Surfacing, Gr B, Aggregate, November 22, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/29/83

PROJECT NO.: I94-4(34)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5-17-83
% COMPLETE: 40
% TIME USED: 48
NO. MEN EMPLOYED: 45
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,498,672.50
CONTRACTOR: BERGER'S GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3-31-83
DATE WORK STARTED: 5-16-83
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 232-6093
ADDRESS: DEPT. OF HWYS.
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING, DRAINAGE, AND SEEDING. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS. GRADING 75%, DRAINAGE 80%, FENCING 74%, SEEDING 8%, SEEDING SUB. CONTRACTOR WORKED 3 DAYS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-83

Structures Only

PROJECT NO.: IS4-4(34)148

PROJ. NAME: Shirley-West

LENGTH: 5.9 Miles

COUNTY: Custer

CONTRACT TIME: 260 W.D.

ORDER TO PROCEED DATE: 5-16-83

% COMPLETE: 30

(100 260) % TIME USED: 48

NO. MEN EMPLOYED: 8 AVE.

ACTUAL COMPLETION DATE: ~

Structures Only

CONTRACT AMOUNT: $ 1,248,362

SUB-CONTRACTOR: Cop Constr. Co.

FROM (town): Billings, Montana

AWARD DATE: 3-31-83

DATE WORK STARTED: 7-13-83 (STRUCTURES)

PROBABLE COMPLETION DATE: 7-15-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Walter D. Dane

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 38 Orr Street
Miles City, Montana

GENERAL:

Bridge Over Dixon Creek Sta. 1149+80

Contractor drove steel piles for Bents 1 and 4 E.B. & W.B. Formed stub footings and placed DD concrete for Bents 4, E.B. & W.B.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-83

PROJECT NO.: RS-252-1(3)0
PROJ. NAME: CIRCLE - WELDON
LENGTH: 10.9 MILE
COUNTY: McCONE
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 10-11-83

CONTRACT AMOUNT: $ 1,478,144.46
CONTRACTOR: McINTYRE Constr.
FROM (town): GREAT FALLS
AWARD DATE: 3-31-83
DATE WORK STARTED: 4-19-83
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: OCT. 24-1983

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Howard KELLY
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-#2877
ADDRESS: GLENDIVE

GENERAL: 14 Mondays were used this period checking final estimate data. The final estimate was submitted to the district office on 11-19-83. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30-1983

PROJECT NO.: RS 258-1(3)0
PROJ. NAME: Reserve - East
LENGTH: 11.5 Miles
COUNTY: Sheridan
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 90
% TIME USED: 67
NO. MEN EMPLOYED: 37
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11-1983
DATE WORK STARTED: 8-17-1983
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: One
NO. HOURS PER SHIFT: 9½

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 653-1050
ADDRESS: Dept of Highways
Wolf Point, MT. 59201

GENERAL: Work consisted of paving & shoulder gravel. Both items are 100% complete. Sub-contractor plans to start guard rail & bridge revisions on 12-01-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 29, 1983

PROJECT NO.: ES 332-2(3)12
PROJ. NAME: Gaeland North & South
LENGTH: 10.0 M.Ms
COUNTY: Custer
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 68
% TIME USED: 95
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 718,268.80
CONTRACTOR: Swanz Sons Constr. Co., Inc.
FROM (town): Anaconda, Montana
AWARD DATE: MAY 31, 1983
DATE WORK STARTED: June 23, 1983
PROBABLE COMPLETION DATE: April 20, 1984
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: D. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
M.Ms City, MT. 59301

GENERAL: Work was suspended for the season on October 13, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 29, 1983

PROJECT NO.: RS-BRS 438-1(3)21
PROJ. NAME: Nashua - North
LENGTH: 4.0 Miles
COUNTY: Valley
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 09-16-83
% COMPLETE: 50
% TIME USED: 51
NO. MEN EMPLOYED: 25 TO 48
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,370,816.48
CONTRACTOR: Clark Bros. Contractors
FROM (town): Victor, MT
AWARD DATE: August 26, 1983
DATE WORK STARTED: Sept. 14, 1983
PROBABLE COMPLETION DATE: 07-31-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1 OR 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. Durocher
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 746-3431
ADDRESS: Nashua

GENERAL: CLARK BROTHERS WORKED 2-8 HOUR SHIFTS ON 11-2-83 THEN WENT TO A SINGLE 8-HOUR SHIFT AND COMPLETED MOVING AND PLACING UNCLASSIFIED EXCAVATION, 4-MAN CULVERT CREW COMPLETED THE DRAINAGE ITEMS, 3-MAN CONCRETE CREW POURED CONC. CUTOFF WALLS AND EDGE PROTECTIONS STA. 1296+ & 1318+ COMPLETING THE CONCRETE. FORT PECK CONTRACTING PRODUCED AND PLACED 49,497.3 TONS OF 1½" CR. BASE ON DAY SHIFT, NIGHT SHIFT PRODUCING AND STOCKPILING MAT'L., BEGAN PRODUCING AND STOCKPILING ¾" PLANT MIX MAT'L ON 11-22-83. RODGERS OIL INSTALLING R/W FENCE. BIRKENBUEL CONSTRUCTION COMPLETED 2.1 MILES OF SUBGRADE BLUETOPS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 29, 1983

PROJECT NO.: PS 447-1(7)12
PROJ. NAME: ROSEBUD SOUTH
LENGTH: _____
COUNTY: ROSEBUD
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: D. Stechmayer
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, MT. 59301

GENERAL: Two man Survey Crew began locating control points November 29, 1933

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-83

PROJECT NO.: PMS 4140(61) U3
PROJ. NAME: Inlaid Thermoplastic Pavement Markings
LENGTH: N/A
COUNTY: Roosevelt-Richland-Dawson-Custer-Powder River
CONTRACT TIME: 45W.D
ORDER TO PROCEED DATE: 08-17-83 82
% COMPLETE: 100
% TIME USED: 92
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-04-83

CONTRACT AMOUNT: $ 64,378.59
CONTRACTOR: Mark Rite Lines
FROM (town): Billings, Mt.
AWARD DATE: 07-27-82
DATE WORK STARTED: 09-21-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-04-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Larry K. Greufe
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 653-1050
ADDRESS: Department of Highways
Wolf Point, Mt 59201

GENERAL: Final Report. The final has been submitted to the District office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 29, 1983

M 5006(3)

PROJECT NO.: M-RRS 5007(1) CONTRACT AMOUNT: $1,087,274.00

PROJ. NAME: BNRR UNDERPASS CONTRACTOR: COP Constr. Co.

LENGTH: 0.5 miles FROM (town): Billings, MT.

COUNTY: Dawson AWARD DATE: 9-24-82

CONTRACT TIME: 186 W.D. DATE WORK STARTED: 1-24-83

ORDER TO PROCEED DATE: 10-18-82 PROBABLE COMPLETION DATE: 4-30-84

% COMPLETE: 98 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 79 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 1 to 5 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken. Quale TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Bridge work consisted of completing the erection of bridge railing and structural steel plates on top of structure, also installed the elastomeric expansion joint, and completed the placement of Riprap.

After the signs were erected, and the paint striping completed, the underpass was opened to traffic on NOV. 14, 1983.

Work remaining consists of the lighting work by change order, which will be done in the spring of 1984.

Two engineers, assigned part time on checking Notes and records for the Final estimate.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 29, 1983

PROJECT NO.: BR 9028 (7) DATE SURVEY AUTHORIZED: 11/18/83

PROJ. NAME: N.E. OF VIDA McCONE CO. DATE WORK STARTED: ~

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: 3/30/83

DATE SUBMITTED TO DISTRICT: 11/30/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 29, 1983

PROJECT NO.: BR 9017 (6) DATE SURVEY AUTHORIZED: 10/27/83 ~~5/31/83~~

PROJ. NAME: NORTH FORK PHILLIPS CREEK DATE WORK STARTED: ~

LENGTH: 0.2 MILES ESTIMATED COMPLETION DATE: 5/31/84

DATE SUBMITTED TO DISTRICT: NOV. 30, 1983

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-83

PROJECT NO.: BR 9011(7) DATE SURVEY AUTHORIZED: 10-19-83

PROJ. NAME: CLEAR CREEK BRIDGE DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: 1-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: HOWARD KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 29, 1983

PROJECT NO.: BR 9010 (7) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: EAGLE CREEK - SE OF FLAXVILLE DATE WORK STARTED: ~

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 11/30/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 29, 1983

PROJECT NO.: M 1407 (1) DATE SURVEY AUTHORIZED: 9/16/83

PROJ. NAME: NINTH AVE. N.E. - SIDNEY DATE WORK STARTED: ~

LENGTH: 0.44 ESTIMATED COMPLETION DATE: 12/28/84

DATE SUBMITTED TO DISTRICT: 11/30/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 29 1983

PROJECT NO.: RS 761-2(1)34 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: SO. OF SHADWELL GREEN - NORTH DATE WORK STARTED: ~

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: 3/30/84

DATE SUBMITTED TO DISTRICT: 11/30/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 29, 1983

PROJECT NO.: RS 254-1(4)20 DATE SURVEY AUTHORIZED: 10/24/83

PROJ. NAME: BLOOMFIELD - N'S DATE WORK STARTED: ~

LENGTH: 5.7 MILES ESTIMATED COMPLETION DATE: 2/17/84

DATE SUBMITTED TO DISTRICT: 11/30/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 29, 1983

PROJECT NO.: RS 201-2(2)33 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: PRESSERVILLE - FAIRVIEW DATE WORK STARTED: ~

LENGTH: 6.1 MILES ESTIMATED COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 11/30/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 29, 1983

PROJECT NO.: F 26-1(13) DATE SURVEY AUTHORIZED: 8/21/81

PROJ. NAME: SIDNEY-N.D. LINE DATE WORK STARTED: 9/2/81

LENGTH: 5.2 MILES ESTIMATED COMPLETION DATE: FEB. 1984

DATE SUBMITTED TO DISTRICT: NOV. 30, 1983

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 TO 6 % COMPLETE: 85 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

RECEIVED
DEC 1983
CONSTRUCTION BUREAU

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 29, 1983

PROJECT NO.: IR 94-6(34) ~~210~~ 210 DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: GLENDIVE E & W DATE WORK STARTED: ~

LENGTH: 8.0 MILES ESTIMATED COMPLETION DATE: 12/30/83

DATE SUBMITTED TO DISTRICT: 11/30/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 75 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 4-1(2) 26 Bridger-Fromberg	Reconstruction	Final	256	89	12/83
F 12-3(2) 108 Shawmut West	Widening & Overlay	P.I.H.	0	50	12/83
RS 302-1(1)0 Molt-Rimrock	Reconstruction	Public Hearing	0	1	12/85
RS-308-1(6)9 Belfry-West	Widening Overlay	P.I.H.	40	2	12/84
RS 381-1(1)0 Goulding Creek	Grade & Gravel Bit Surf.	Final	0	85	1/84
RS 426-2(1) Hanover Road	Grade & Gravel	Public Hearing P.I.H	68	32	3/84
M-6901(1) 1st Ave. Laurel	Overlay & Curb Work	P.I.H	0	40	2/84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

/83

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-83

PROJECT NO.: AR0080-1812-05-4320
PROJ. NAME: St. Xavier-Hardin
LENGTH: 0.00 Mi.
COUNTY: Big Horn
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 6-1-83
% COMPLETE: 100%
% TIME USED: 98%
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 11-7-83
CONTRACT AMOUNT: $146,707.25
CONTRACTOR: Edward T. Capps Construction
FROM (town): Billings, MT
AWARD DATE: 5-31-83
DATE WORK STARTED: 6-27-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 3-6
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 11-1-83
PROJECT MANAGER: D.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 665-3666
ADDRESS: Dept. of Hwys.
Hardin, MT

GENERAL: Contractor performed minor cleanup work. Accepted by Big Horn County Commissioners on November 22, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-83

PROJECT NO.: IR 94-2 (23) 50 CONTRACT AMOUNT: $ _____

PROJ. NAME: HISHAM HILLS CONTRACTOR: HILOE CONSTRUCTION CO., INC.

LENGTH: 11.9 MILES FROM (town): GREAT FALLS

COUNTY: YELLOWSTONE & TREASURE AWARD DATE: _____

CONTRACT TIME: 90 W.D DATE WORK STARTED: —

ORDER TO PROCEED DATE: — PROBABLE COMPLETION DATE: —

% COMPLETE: — NO. DAYS WORKED PER WEEK: —

% TIME USED: — NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: — NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: DAVID SCHUMAN TELEPHONE: 245-9802

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: THIS PROJECT WAS LET ON NOVEMBER 17, 1983. A TENTATIVE PRECONSTRUCTION CONFERENCE HAS BEEN SCHEDULED FOR DECEMBER 13, 1983. NOTICE OF AWARD HAS NOT BEEN RECEIVED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 30, 1983

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39 MILE
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 3 4

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: OCTOBER 15, 1984
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~
TELEPHONE: 248-3827
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: THE CONTRACTOR HAS NOT BEGAN WORK. A PRE-CONSTRUCTION MEETING IS SCHEDULED FOR DECEMBER 13, 1983 IN THE BILLINGS DISTRICT OFFICE. AN AVERAGE 4 MAN SURVEY CREW WORKED 53 MAN DAYS RE-RUNNING & REFERENCING CONTROL POINTS, SETTING OUT R/W BREAKS, & CONSTRUCTION SLOPE STAKING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

111

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1983

PROJECT NO.: M 1018 (6)
PROJ. NAME: 4th Ave N & 31st St.
LENGTH: at intersection
COUNTY: Yellowstone
CONTRACT TIME: Calendar Date
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE: 25%
% TIME USED: 89%
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42,992.00
CONTRACTOR: Midland Electric Co.
FROM (town): Billings, Montana
AWARD DATE: May 9, 1983
DATE WORK STARTED: November 7, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ken Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: The contractor began work on the project on November 7, 1983 by pushing conduit, installing pullboxes and setting the service pole and connections.

The underground portion of the work is completed with the exception of placing concrete for the pole bases.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-83

PROJECT NO.: M1018(5)UZ
PROJ. NAME: 4TH AVE. N-BILLINGS
LENGTH: 0.663 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 30 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 100%
% TIME USED: 98%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-16-83

CONTRACT AMOUNT: $ 786,265.00
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 11-30-82
DATE WORK STARTED: 3-29-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-16-83
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 639-2429
ADDRESS: DEPT. OF HIGHWAYS
LODGE GRASS, MONT.

GENERAL: TWO MEN ARE WORKING ON THE FINAL ESTIMATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-83

PROJECT NO.: CT 314-1(6)33
PROJ. NAME: BUSBY-KIRBY
LENGTH: 12.4 MILES
COUNTY: BIG HORN
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 7-13-83
% COMPLETE: 79%
% TIME USED: 75%
NO. MEN EMPLOYED: 101
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 3,395,736.80
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 6-22-83
DATE WORK STARTED: 7-29-83
PROBABLE COMPLETION DATE: 7-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: H. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 21

TELEPHONE: 592-3628
ADDRESS: DEPT OF HWYS
BUSBY, MT.

GENERAL: WORK IN PROGRESS IS GRADING, CULVERT INSTALLATION, FENCING, BLUETOP STAKING, PLACING OF PIT RUN SCORIA, CRUSHING, STOCKPILING AND PLACING OF 3/4" TOP SURF GR. 2A, CRUSHING, STOCKPILING & PAVING OF PL. MIX SURF GRB AND CONST. OF THE STRUCTURE AT ROSE BUD CREEK. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS 77%, REMOVAL ITEMS 97%, EXC. ITEMS 97%, CULVERT ITEMS 82%, SURFACING ITEMS 78%, CATTLEGUARDS 100%, FENCING 66%, AND STRUCTURE ITEMS 98%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

MSC 16-1(15)5 FOR THE PERIOD ENDING: NOV. 30, 1983
MSC 28 2(8)91

PROJECT NO.: MSC 48 1(5)13 CONTRACT AMOUNT: $ 326,735.00
PROJ. NAME: SEAL & COVER-YELLOWSTONE CARBON & BIG HORN CONTRACTOR: SALVESON CONST. CO.
LENGTH: 7.1, 10.1, & 5.2 MILES FROM (town): HARDIN, MONT.
COUNTY Yellowstone, Carbon, & Bighorn AWARD DATE: MAY 9, 1983
CONTRACT TIME Completion by Sept. 1, 1983 DATE WORK STARTED: JUNE 9, 1983
ORDER TO PROCEED DATE: JUNE 1, 1983 ~~PROBABLE~~ COMPLETION DATE: August 31, 1983
% COMPLETE: 100 NO. DAYS WORKED PER WEEK: ~
% TIME USED: 100 NO. SHIFTS PER DAY: ~
NO. MEN EMPLOYED: ~ NO. HOURS PER SHIFT: ~
ACTUAL COMPLETION DATE: August 31, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: SEPT 9, 1983
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: DEPT. OF HIGHWAYS BILLINGS, MONT.

GENERAL: ONE ENGINEERING PERSON WORKED 1-MAN DAY CHECKING QUANTITIES & PREPARING THE PROGRESS ESTIMATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-83

PROJECT NO.: F16-1(6)1
PROJ. NAME: EXPOSITION DRIVE
LENGTH: 0.5 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90. W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 100%
% TIME USED: 98%
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 10-28-83

CONTRACT AMOUNT: $1,344,793.85
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.
FROM (town): BILLINGS
AWARD DATE: 8-24-82
DATE WORK STARTED: 12-15-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-28-83

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: DAVE SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS.
BILLINGS, MT.

GENERAL: THE PROJECT WAS COMPLETED AND ACCEPTED ON OCTOBER 28, 1983 WITH ALL ITEMS AND PERCENTAGES BEING 100% COMPLETED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-83

PROJECT NO.: RS 302-1(3)4
PROJ. NAME: RIMROCK RD-MOL.T.
LENGTH: 7.4 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 100%
% TIME USED: 96%
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: 11-9-83

CONTRACT AMOUNT: $ 983,349.80
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-28-83
DATE WORK STARTED: 2-28-83
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED ~~PER WEEK~~: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-9-83
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 639-2429
ADDRESS: DEPT. OF HIGHWAYS
LODGEGRASS, MONTANA

GENERAL: THE PROJECT WAS COMPLETED ON NOVEMBER 9, 1983. ALL ITEMS ARE 100% COMPLETE. ONE MAN IS WORKING ON THE FINAL ESTIMATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~November 30., 1983~~

PROJECT NO.: I-ID 90-9 (38) 549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 17
% TIME USED: 20
NO. MEN EMPLOYED: 60
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company, Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 14

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: Work in progress consists of Grading between stations 1090/~~00~~ to the [redacted] South end of the project at station 1214/10. [redacted] Martinez Construction Company, Sub-Contractor, is installing Drain culverts ahead of the grading operations. Cop Construction Company, Structure Sub-Contractor, is working on the Aberdeen Interchange Structure placing Concrete footings for bent #1 & 4 West Bound and bent # 1 East bound and Caps and column for bent #2 & 3.

Grading items are 30% complete, Drainage items are 50% complete, Structure items are 17% complete.

A 14 person engineering crew is assigned to construction layout and inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-83

PROJECT NO.: ID 90-9(36)531 U2
CONTRACT AMOUNT: $14,729,277.59
PROJ. NAME: LODGEGRASS - SOUTH
CONTRACTOR: BEYER'S GENERAL CONST. INC.
LENGTH: 11.7 MILES
FROM (town): BUTTE, MONTANA
COUNTY: BIG HORN
AWARD DATE: 9-30-83
CONTRACT TIME: 250 WORKING DAYS
DATE WORK STARTED: ~
ORDER TO PROCEED DATE: 10-31-83
PROBABLE COMPLETION DATE: ~
% COMPLETE: 0%
NO. DAYS WORKED PER WEEK: ~
% TIME USED: 0%
NO. SHIFTS PER DAY: ~
NO. MEN EMPLOYED: ~
NO. HOURS PER SHIFT: ~
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: D.C. KITTELSON
TELEPHONE: 639-2429
NO. OF ENG. PERSONNEL EMPLOYED: 12
ADDRESS: P.O. Box 642
LODGE GRASS, MONTANA.

GENERAL: THE PRECONSTRUCTION CONFERENCE WAS HELD ON NOVEMBER 18, 1983. NO WORK HAS BEEN STARTED ON THE PROJECT. 2 SURVEY CREWS ARE STAKING THE CULVERTS & SLOPE STAKING ON THE PROJECT. 1 MAN IS WORKING ON STRUCTURE QUANTITY COMPUTATIONS. 2 MEN ARE WORKING IN OFFICE ON GRADES AND CULVERTS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1983

PROJECT NO.: IR 90-9 (61) 486 U-1
PROJ. NAME: Hardin West
LENGTH: 6.2 miles
COUNTY: Big Horn
CONTRACT TIME: 30 working days
ORDER TO PROCEED DATE: 10-1-83
% COMPLETE: 75%
% TIME USED: 8%
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64,750.00
CONTRACTOR: Asphalt Sealers of Montana
FROM (town): Roundup, Montana
AWARD DATE: July 11, 1983
DATE WORK STARTED: November 9, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 2 to 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ken Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: The contractor began work on the crack sealing on November 9, 1983 and has approximately eight of the 12.4 miles completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 30, 1983

PROJECT NO.: I-ID 90-9 (36) 531 U-1
I-ID 90-9 (38) 549 U-1
~~F-74-1 (2) 0 U-1~~

CONTRACT AMOUNT: $ 486,990.61

PROJ. NAME: ~~Fencing Lodge Grass to~~ Wyoming Line

CONTRACTOR: Crow Tribe of Montana

LENGTH: 24.1 Miles

FROM (town): Crow Agency, Mt.

COUNTY: ~~Big Horn~~

AWARD DATE: July 5, 1983

CONTRACT TIME: See Contract

DATE WORK STARTED: July 26, 1983

ORDER TO PROCEED DATE: July 5, 1983

PROBABLE COMPLETION DATE:

% COMPLETE: 82

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 0

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 25

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: R.Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: The Crow Tribe is Fencing on the Lodge Grass South portion of the project. Approximately 2 miles of fence remain to be built. This will complete all fencing that can be completed ~~XX~~ until the Grading work is complete.

Construction layout work is being done as the contractors work progresses.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1983

PROJECT NO.: IR 90-8 (94) 437 U-2
PROJ. NAME: Mossmain - 27th St.
LENGTH: 12.2 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 98%
% TIME USED: 97%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,368,810.63
CONTRACTOR: Empire Sand and Gravel Co.
FROM (town): Billings, Montana
AWARD DATE: September 24, 1982
DATE WORK STARTED: November 29, 1982
PROBABLE COMPLETION DATE: 12-30-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Ken Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 1 - 2

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: Project completion is pending on the curing period for the epoxy paint.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30,1983

PROJECT NO.: IR 90-8 (94) 437 U-1
PROJ. NAME: Mossmain-Lockwood
LENGTH: 3.6 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: May 24, 1982
% COMPLETE: 98%
% TIME USED: 97%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,256,338.75
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings
AWARD DATE: April 29, 1982
DATE WORK STARTED: July 19, 1982
PROBABLE COMPLETION DATE: 12-15-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ken Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: Contract completion is pending on the change order for a reduction in price of epoxy paint.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~XXXXXXXX~~ NOVEMBER 30, 1983

PROJECT NO.: I-ID 90-9 (62) 543
F-74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: August 26, 1983

CONTRACT TIME: 220 WD

DATE WORK STARTED:

ORDER TO PROCEED DATE: August 29, 1983

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 11

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: P.O. Box 366
Wyola Montana 59089

GENERAL: No work has been done on the project by the contractor.

Construction staking and layout work is underway. Work in progress consists of slope staking Frontage Roads and staking drain culverts.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1983

PROJECT NO.: IR 90-9 (61) 486 U-2
CONTRACT AMOUNT: $ 1,421,691.64
PROJ. NAME: Hardin West
CONTRACTOR: Empire Sand and Gravel Co.
LENGTH: 6.2 miles
FROM (town): Billings, Montana
COUNTY: Big Horn
AWARD DATE: November 7, 1983
CONTRACT TIME: 70 working days
DATE WORK STARTED:
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE:
% COMPLETE:
NO. DAYS WORKED PER WEEK: 5
% TIME USED:
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 8
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Ken Hartman
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: Billings, Montana

GENERAL: The contractor has started crushing material for the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1983

PROJECT NO.: IR 90-8 (96) 413
PROJ. NAME: Park City East & West
LENGTH: 14.0 miles
COUNTY: Stillwater
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 85%
% TIME USED: 46%
NO. MEN EMPLOYED: 18 to 24
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,072,864.45
CONTRACTOR: Empire sand and gravel co.
FROM (town): Billings, Montana
AWARD DATE: August 29, 1983
DATE WORK STARTED: September 17, 1983
PROBABLE COMPLETION DATE: 6-30-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ken Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: The contra ctor has completed placing the plant mix and most of the open graded frtction course on the project. Some of the guardrail has been raised and general clean-up work is being accomplished. Plant mix bit. surf. is 100% complete: Open graded friction course is approximately 85% complete:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 30, 1983

PROJECT NO.: RTF 4-2(4)50
PROJ. NAME: LAUREL - SOUTH
LENGTH: 10.9 MILES
COUNTY: CARBON & YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: JUNE 14, 1982
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-2-83

CONTRACT AMOUNT: $ 1,322,548.60
CONTRACTOR: EMPIRE SAND & GRAVEL CO. INC.
FROM (town): BILLINGS, MONT.
AWARD DATE: MAY 21, 1982
DATE WORK STARTED: 8-2-82
~~PROBABLE~~ COMPLETION DATE: 8-2-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-4-83
EFFECTIVE OPENING DATE: C
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 248-3827
ADDRESS: Dept. of HIGHWAYS
Billings, Mont.

GENERAL: ONE MAN WORKED 15 DAYS CHECKING NOTES, PREPARING COMPARISON SHEETS, PIT REPORTS, & SUPPORTING DATA FOR THE FINAL ESTIMATE. THE FINAL ESTIMATE SHOULD BE SUBMITTED TO THE DISTRICT OFFICE BY DECEMBER 15, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 30, 1983

PROJECT NO.: FLH 28-2(12) 48
PROJ. NAME: GUARD RAIL REPAIR
LENGTH: 4.0 MILES
COUNTY: CARBON
CONTRACT TIME: 30 WORKING DAYS
ORDER TO PROCEED DATE: OCT. 24, 1983
% COMPLETE: 100
% TIME USED: 37
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE: NOV. 3, 1983
CONTRACT AMOUNT: $ 214,910.00
CONTRACTOR: LEWIS CONSTRUCTION CO,
FROM (town): GREAT FALLS, MONTANA.
AWARD DATE: SEPTEMBER 30, 1983
DATE WORK STARTED: OCT. 17, 1983
~~PROBABLE~~ COMPLETION DATE: NOV. 3, 1983
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: NOV. 4, 1983
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 248-3827
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONT.

GENERAL: FOURTEEN MAN DAYS WERE ASSESSED AGAINST THIS PROJECT FOR CONSTRUCTION INSPECTION, NOTE CHECKING, AND PREPARATION OF THE SEMI-FINAL ESTIMATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 30, 1983

PROJECT NO.: FR 28-2(4)70 41 CONTRACT AMOUNT: $ 1,782,258.66
PROJ. NAME: RED LODGE-BOYD RED LODGE-ROBERTS SUBCONTRACTOR: PETER KIEWIT SONS' CO.
LENGTH: 12.1 MILES FROM (town): SHERIDAN, WYO.
COUNTY: CARBON AWARD DATE: AUGUST 24, 1982
CONTRACT TIME: 120 WORKING DAYS DATE WORK STARTED: SEPTEMBER 22, 1982
ORDER TO PROCEED DATE: SEPT. 14, 1982 ~~PROBABLE~~ COMPLETION DATE: OCT. 19, 1983
% COMPLETE: 100 NO. DAYS WORKED PER WEEK: ~
% TIME USED: 98 NO. SHIFTS PER DAY: ~
NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: ~
ACTUAL COMPLETION DATE: OCT. 19, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: OCTOBER 20, 1983
EFFECTIVE OPENING DATE: /
PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: ONE MAN WORKED 5 MAN DAYS CHECKING QUANTITIES & PREPARING THE SEMI-FINAL ESTIMATE. WORK WILL CONTINUE ON PREPARATION OF THE FINAL ESTIMATE AS PEOPLE BECOME AVAILABLE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 25, 1983

PROJECT NO.: F 57 - 3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 Miles
COUNTY: Fergus
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 80
% TIME USED: 75
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,373,185.80
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 28, 1983
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1 to 2

TELEPHONE: 428-2425
ADDRESS: P.O. Box 844
Grassrange Mont. 59032

GENERAL: There was no work accomplished on the project this period. Bauma Post Yard has not been able to supply Guard Rail Posts as of yet. Sub-Contractor One Way Sign still anticipates installing the Guard Rail the week of November 28, 1983.

The Seal & Cover and guard rail are the only major items not completed on the project.

Project people are assigned to other projects and will be used to check project final quantities as they are available. Project final quantities are 25% checked.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 25, 1983

PROJECT NO.: F 57 - 3 (09) 121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus / Petroleum
CONTRACT TIME: 160 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 2
% TIME USED: 4
NO. MEN EMPLOYED: 4 to 17
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,517,998.81
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 8/5/83
DATE WORK STARTED: 8/30/83
PROBABLE COMPLETION DATE: 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 4 to 9

TELEPHONE: 428-2425
ADDRESS: P.O. Box 844
Grassrange, Mont. 59032

GENERAL: Work accomplished this period has been Hilde Construction had 2 - TS 18 Scrapers striping top soil and preparing pipe beds. Sub-Contractor Martinez installing pipe drains and Sub-Contractor Monte Azure constructing farm fence. Hilde was able to get enough water from the creek to work the pipe operation.

Hilde and Sub-Contractor Martinez have suspended their operations as of November 22,1983 until next Construction season. Sub-Contractor Monte Azure will continue to construct fence as the weather will permit.

Items and per cent complete are as follows, 20,000 Cu. Yds of top soil has been salvaged and stockpiled; 3800 Cu. Yds. of Culvert Exc. for 63%; 91 Cu. Yds of Bedding Material for 28%; Drain pipe: 18" 72 Ln. Ft. for 5%, 24" 376 Ln. Ft. 16%, 72" 102 Ln. Ft. for 13%, 58" 420 Ln. Ft for 100%. Farm Fence: Type F2M 2016 Rods for 54%, Type F5M 819 Rods for 41%, Single Panels FW 51 ea. for 27%, Double Panels FW 96 ea. for 65%, 516 Ln. Ft. of type G -2 gate for 60%, Temporary fence: 92 Rods for 17%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 5, 1983

PROJECT NO.: F 63-1(3)10
PROJ. NAME: Harlowton - north
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt 59457

GENERAL: Authority has been granted to start staking the subject project for construction prior to the PS & E date. Staking will begin in the near future.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-83

PROJECT NO.: M7106(5) & M7109(3) CONTRACT AMOUNT: $ 707,219.15
PROJ. NAME: Spring St. & 4th Ave N. Lewistown CONTRACTOR: Williams Bros. Const.
LENGTH: 0.2 Miles & 0.4 Miles FROM (town): Lewistown.
COUNTY: Fergus AWARD DATE: 09-24-82
CONTRACT TIME: 75 WD DATE WORK STARTED: 10-13-82
ORDER TO PROCEED DATE: 10-18-82 PROBABLE COMPLETION DATE:
% COMPLETE: 100 NO. DAYS WORKED PER WEEK:
% TIME USED: 100 NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 10-5-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-5-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Project is complete. One man preparing supporting data for final estimate.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-83

PROJECT NO.: RRS 63-2(1)37
PROJ. NAME: South of Moore
LENGTH: 0.3 Miles
COUNTY: Fergus
CONTRACT TIME: 20 WD
ORDER TO PROCEED DATE: 09-16-83
% COMPLETE: 100
% TIME USED: 72
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-3-83

CONTRACT AMOUNT: $ 59450.00
CONTRACTOR: Lewis Const. Co.
FROM (town): Great Falls
AWARD DATE: 08-26-83
DATE WORK STARTED: 09-26-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-3-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Work is complete on this project. Final Estimate and supporting data will be submitted to District office Dec. 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-83

PROJECT NO.: BR 9019 (7)
PROJ. NAME: Bridge over Musselshell River
LENGTH: 138'
COUNTY: Golden Valley
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 07-8-83
% COMPLETE: 95
% TIME USED: 60
NO. MEN EMPLOYED: 2 - 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 182,865.00
CONTRACTOR: Flynn Co. Inc.
FROM (town): Billings
AWARD DATE: 06-17-83
DATE WORK STARTED: 08-24-83
PROBABLE COMPLETION DATE: 11-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Work is substantially complete except for removal of south abutment of old structure. 1 man working on final supporting data.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-83

PROJECT NO.: HES 80-3(1)63 DATE SURVEY AUTHORIZED: 8-11-83

PROJ. NAME: North of Stanford DATE WORK STARTED: 10-24-83

LENGTH: 0.5 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

Submitted to preconstruction - Helena 10-29-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-83

PROJECT NO.: F 57-3(15)67 DATE SURVEY AUTHORIZED: 10-12-83

PROJ. NAME: Moore - Lewistown DATE WORK STARTED: 11-15-83

LENGTH: 14¼ Miles ESTIMATED COMPLETION DATE: 3-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 7%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DIRECT PARTICIPATION
FEDERAL HIGHWAY ADMINISTRATION
November 1, 1983

November 1, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark, Broadwater & Powell Co.	.123	X081, X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FLH 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	5%	12% 08/30/83	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	0%		Swan & Sons, Inc. $231,891.50